

HEAD-MR-N-2021 DANA PUR / 11

Name of work - खरीना नीलतपुर रोड से कौरा

06 MB
20-21

Schedule XLV-Form No. 134

Dana Pur

DIVISION

Name of A.E. - Sri Ramesh Kumar Singh

Phulwari SUB-DIVISION

MEASUREMENT BOOK

Name of Agency - श्री ० आर्थन कन्सल्टिंग

1379

Certified that this M.B Contains
(One hundred) Nos of Machine
ages & issued to Sri.. Ramesh.....
Ramesh Singh.....A.E, R.W.D, works
Division... Phulwari

14/8/20
Executive Engineer
Rural Works Department
Works Division, Danapur
14/08/20

Sch. XLV - Form No. 134

_____ **DIVISION**

_____ **SUB-DIVISION**

Measurement Book

No. 1379

Name of officer Sri Ramesh Kumar Singh

Date of first entry _____

Date of last entry _____

Record Entry.

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work— Repair and five Years Maintenance of Road from Khagard Nalhatpur Road to Korra.					
Agency— M/s Aryan Construction Prop- Raj Kumar H.No.-2/106. South Indrapuri, Keshri Nagar, Patna - 24.					
No. and date of Agreement— 3054, MR-N/20-21/Danapur/11.					
Date of Entry— 15/10/20					
① Providing Clearing and grubbing of road land — do — do — all complete Job.					
$2 \times 1900.00 \times 1.00 = 3800.00 \text{ m}^2$ $= 0.38 \text{ Hec.}$					
Const. of sub-grade and then					
② Scarifying the existing bituminous road surface					
Shoulders — do — do — all complete Job.					
$2 \times 10 \times 30.00 \times 1.00 \times 0.30 = 180.000 \text{ m}^3$ $2 \times 10 \times 30.00 \times 1.00 \times 0.30 = 180.000 \text{ m}^3$					
Continuation					

Continuation

on A/C.
1st. and final Bill.

Nigul

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Repair and fix					
Yearly Maintenance of Road					
from Khagaul Naubatpur					
Road to Korrā.					
Agency - M/s Arjan Construction.					
Prop - Raj Kumar, H. No. - 2/106,					
South Indrapuri, Keshri Nagar,					
Patna - 24.					
No. and Date of Agreement -					
3054, MR-N/20-21/Danapur/11.					
Date of measurement - 25/11/20					
actual date of completion - 25-11-2020					
① Providing and applying					
Tack Coat with bitumen					
emulsion (RS1) - - - - -					
- - - - - all complete job.					
② for patch work - 1221.937 m ²					
③ measurement taken from CH-00m to					
Korrā More →					
1 x 22.50 x	11.00	+ 3.75			= 145.937 m ²
1 x 30.00 x	3.75	+ 3.90			= 114.750 m ²
1 x 30.00 x	3.90	+ 3.75			= 114.750 m ²
1 x 30.00 x	3.75	+ 3.75			= 112.500 m ²
1 x 30.00 x	3.75	+ 3.90			= 114.750 m ²
1 x 30.00 x	3.90	+ 3.75			= 114.750 m ²
1 x 30.00 x	3.75	+ 3.75			= 112.500 m ²

Continuation

Continuation

Nigul

[illegible]

Abstract of Cast.

① Providing, clearing and grubbing of Road Work — — —
do — — do — —
all complete job
V.T.M.B.P. — — — (01)
Qty. — — — 0.38 Hec.
@ Rs. 51161.75/Hec. — — Rs. 19441.00
② Providing scarifying the existing bituminous road surface — — — do — — — do — — —
all complete job
V.T.M.B.P. — — — (02)
Qty. — — — 600.000 m²
Continuation

Continuation

Rs. 15.43/m² — Rs. — 9258 = 002

C/V. — R₂ — 286.99 = 002

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
1) Soil					960.000 m ³
2) Stone Aggregates					279.672 m ³
3) Screening material					40.029 m ³
4) Bitumen emulsion (SS-1)					1.0676 MT.
5) Bitumen emulsion (RS-1)					2.3244 MT.
6) Bitumen					23.7800 MT. 24.935586 MT.
7) Stone Chippes					315.268 m ³
8) Cement					2.1043 MT.
9) Bricks					7200 Nos.

Actual Date of Completion -

25/11/20

[Signature]

Calculation of Royalty

① E/W $960 \times 33 = 31680 = \infty$

② Bricks $7200 \times 45\% = 3240 = \infty$

③ L. Sand $45.236 \times 75 = 3393 = \infty$

35397 = ∞

Continuation

1st AC Total Rs - 43,22,233 = 00


Limit As per Allotment - 26,28,242 = 00

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
memo of Payment					
① By Royalty Rs -			353	37	= 00
② By Seigniorage Rs -			452	58	= 00
③ By S.D.S.T. Rs -			131	412	= 00
④ By IT Tax 1% Rs -			262	83	= 00
⑤ By L.Cess 1% Rs -			262	83	= 00
⑥ By C.O.S.T 1% Rs -			262	83	= 00
⑦ By S.O.S.T 1% Rs -			262	83	= 00
Total deduction Rs - 3,17,199 = 00					
⑧ By cheque Rs -			23,11,043		= 00
Gr. Total Rs - 26,28,242 = 00					

Passed for Rs - 26,28,242 = 00 Rupees
Twenty six lakh Twenty Eight Thousand
Two hundred Forty Two only


Executive Engineer
Rural Works Department
Works Division, Danapur
13/01/21

Continuation