

मार्गदर्शक / 2020-2021

Schedule XLV-Form No. 134

श्री अजय शर्मा 2018

जमिंदार को S.B.I. बैंकिंग कार्यालय
DIVISION

अपराध विभाग
सहायक

SUB-DIVISION

अपराध विभाग सहायक

MEASUREMENT BOOK

Name of work
 Situation of work
 Agency by which work is executed
 Date of measurement
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

N/W - Constn of road from
 Daini Chowk to SBI Dalsingh
 sarai under New Maintenance
 MR-3054

Agency - mda Shanti Infra devel-
 ops.
 At - Rasipur Motanpur road
 Wng No. - 19, Samastipur
 Agreement No - 74 MBD/19-XX

Constn Amt. Rs. - 28,38,288.00
 Maint. Amt. Rs. - 12,86,664.00
 Total Amt. Rs. - 41,24,952.00
 Dt. of Agreement - 17/12/19
 Dt. of Completion as per Agreement
 - 16/09/XX.

Work done

① Clearing & grubbing
 road land including
 $2 \times 15 \times 30.00 \times 1.00m = 900.00m^2$
 $2 \times 10 \times 30.00 \times 0.90m = 540.00.$
 $2 \times 12 \times 30.00 \times 0.95m = 684.00.$
 $2 \times 11 \times 30.00 \times 0.90m = 594.00.$
 $2 \times 7 \times 30.00 \times 1.00m = 420.00.$
 $= 3138.00m^2$

Continuation = 0.314 Hec.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Painting two coats including primer coat					
3 x 4 x 4.00 x 0.600					= 28.80 m ²
3 x 2 x 4.00 x 6.00					= 144.00 "
3 x 4 x 0.400 x 0.600					= 2.88 "
					= 175.68 m ²
⑨ Painting lines flashes arrow etc					
165 x 1.00 x 0.100					= 16.50 m ²
⑩ P/n & fixing logo					
MUGBY Cynomatory sign board					= 1.20

At
AS

Asinta
30/10/XX
J.E.

Work has been completed on
30/10/XX & maintenance
started from 31/10/XX.

Asinta
30/10/XX
J.E.