

1st on a/c bill.

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① N/W - Construction of road from SH-74 Shailish Bazar to Sandarapur Hamjan Bala.					
② Agency - M/S Rani Construction, At + po - Adhivakta Nagar, Dist - Gopalganj, (Bihar).					
③ Agreement No - 13/2019-2020					
④ Date of work order, 16.7.2019.					
⑤ Contract date of completion - 15.7.2020.					
⑥ Items of work done:-					
⑦ Construction of Bench marks Qty - 1.440 km.					
⑧ Construction of reference pillars. Qty - 1.440 km.					
⑨ Clearing & grubbing of road level.					
Qty - $2 \times 48 \times 30 \times 1.50 = 4320 \text{ m}^2$					
or 0.432 Hectare.					

Continuation

C.O.R.S 98,132 = 00

BFRs 98,132=0

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Construction of embankment					
	Qty	650.83 m ³			
	@ Rs 179 = 10/m ³				Rs 1,16,564=0
(5/6) Box cutting					
	Qty	22.50 m ³	54.00 m ³		
	@ Rs 76 = 18/m ³				Rs 4,114=0
(6/7) Construction of G.B.					
	Qty	175.50 m ³			
	@ Rs 2933 = 03/m ³				Rs 5,14,747=0
(7/9) W.B.M. go II.					
	Qty	84.375 m ³			
	@ Rs 3659 = 10/m ³				Rs 3,08,737=0
(8/13) Construction of Canal					
Concrete pavement					
	Qty	212.10 m ³			
	@ Rs 7746 = 29/m ³				Rs 16,42,988=0
(9/20) M.M. 9.80 / 10m base					
	Qty	2200			
	@ Rs 11,498 = 48/27 m				Rs 22,997=0
(10/27) E/W in excavation					
	Qty	37.62 m ³			
	@ Rs 282 = 43/m ³				Rs 10,625=0
(11/28) Sand filling					
	Qty	2.86 m ³			
	@ Rs 438 = 26/m ³				Rs 1,253=0

Continuation

C.O. Rs 27,20,157=0

B.F Rs 27,20,157 = w

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/35) Brick flat Doling					
	Qty -	28.64	1.12		
	@ Rs 291 =	52/m ²			Rs 8349 = w
(13/36) pcc m ₅ leveling course					
	Qty -	6.17	1.93		
	@ Rs 6712 =	50/m ³			Rs 41,419 = w
(14/37) Brick masonry in					
Cement mortar (1:4)					
	Qty -	26.51	M ³		
	@ Rs 6399 =	49/m ³			Rs 1,69,650 = w

(15/38) provide 2 laying 1 bed m ₅					
Ø 475 fine bloc.					
	Qty -	7.50	M		
	@ Rs 4495 =	16/m			Rs 33,713 = w
					Total Rs 29,73,288 = w
Deduct 10% (As per agreement)					
					(-) Rs 2,97,329 = w
					Rs 26,75,959 = w

any
27.01.2021
J.E.
Subhan
27/01/21
SV

Continuation