

Das bhanga, Zila. Antargat ka namah hagar.
Pakhand Ke karuamahagar gran ko ATI.
Pichha Tola Ramji Ke Ghar Tak
(state scheme)

Schedule XLV-Form No. 134

Executive Engineer

R.W.D. Works Division

Darbhanga-1

DIVISION

Hanumanagar

SUB-DIVISION

M.B. No - 3563

WEASURFMENT BOOK

24998 -

2/2/21 3511R

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Const ⁿ of road from					
Darbhanga Jila Antargat Hanuman					
Nagar Gram to Pti Pichhara					
Tela Ram ji ke Ghar Tak					
Agency - Sri Ritesh Kumar					
Vill- Dhai Naujodi, Dhoi (Darbhanga)					
Rate - 10% Below from B.O. &					
Date of start = 13-02-2020					
Date of completion - 12-02-2021					
(1/1)	Setting out Pillars				
	Qty - 0.480 km				
(2/2)	cleaning and grubbing				
	road land				
	$0.480 \times 3.50 = 1680$				
	$Ha = 0.168$				
(3/4)	Const ⁿ of subgrade and				
	earthen shoulder with				
	approved material				
	earthen shoulder (sides of CC road)				
	$2.00 \times 480 \times 1.3 \times 0.16 =$				
	earthen shoulder sides of GSB SWM $2.4 \times 480 \times 1.40 \times 0.125 =$				

Cost for Hand
shouldering & Box
cutting

Continuation

= 60

20/10/2020
J.E

374.88

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/9) Providing and laying of a reinforced cement concrete pipe 300mm dia					
Qty 3x7.5					22.5 Rm
(5/6) Constn of GSB					
1x 5x7.3x1.8x0.100 = 6.57 m³					
4x 6.5x1.5x0.100 = 3.9 "					
5x 5.8x1.6x0.100 = 4.64 "					
7x 5.2x1.5x0.100 = 5.46 "					
8x 4.8x1.4x0.100 = 5.376 "					
3x 10.5x1.6x0.100 = 5.04 "					
7x 5.4x1.6x0.100 = 6.048 "					
6x 4.2x1.2x0.100 = 3.024 "					
					40.058 m ³
03/11/2020 J.E			limb -		39.77 m ³
(6/5) WBM grading 3					
Providing, laying, spreading and compacting					
1x 30x $\frac{3.56+3.55}{2} \times 0.075 = 8.45$					
1x 30x $\frac{3.55+3.10}{2} \times 0.075 = 7.48$					
1x 11x $\frac{3.10+3.9}{2} \times 0.075 = 2.89$					
1x 19x $\frac{3.4+3.68}{2} \times 0.075 = 5.04$					
1x 30x $\frac{3.60+3.1}{3} \times 0.075 = 9.13$					
1x 30x $\frac{3.39+3.30}{2} \times 0.075 = 7.53$					
1x 30x $\frac{3.3+3.8}{2} \times 0.075 = 7.99$					
1x 30x $\frac{3.8+3.75}{2} \times 0.075 = 8.5$					

Continuation

57.01

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	Nc.	L.	B.	D.	
	Continued:-			B.F	57.01
	1x	30x	3.75x	0.075	= 8.44
	1x	30x	$\frac{3.75+4.5}{2}$	0.075	= 9.28
	1x	30x	$\frac{4.5+3.75}{2}$	0.075	= 9.28
	5x	30x	3.75x	0.075	= 42.19
	1x	14x	3.75x	0.075	= 3.94
Ind Part	1x	30x	$\frac{4.5+3.80}{2}$	0.075	= 9.34
	1x	20x	$\frac{3.80+3.75}{2}$	0.075	= 5.66
Extra widening	1x	3.5x	1.3x	0.075	= 0.84
	1x	13.5x	$\frac{1.3+2.5}{2}$	0.075	= 1.92
	1x	5.5x	1.2x	0.075	= 0.49
					147.89

7/7

08/12/2020
J.E

7/7

C.C. Pavement

consist of un-reinforced
plain cement

$$1x \quad 30x \quad \frac{3.96+3.5}{2} \times 0.160 = 18.02$$

$$1x \quad 30x \quad \frac{3.55+3.7}{2} \times 0.160 = 15.96$$

$$1x \quad 6x \quad \frac{3.10+3.9}{2} \times 0.160 = 2.36$$

$$1x \quad 5x \quad \frac{3.9+3.8}{2} \times 0.160 = 2.08$$

$$1x \quad 19x \quad \frac{3.8+3.68}{2} \times 0.160 = 10.91$$

$$1x \quad 6x \quad \frac{3.68+4.5}{2} \times 0.160 = 3.76$$

$$1x \quad 6x \quad \frac{4.15+5.1}{2} \times 0.160 = 4.44$$

$$1x \quad 18x \quad \frac{5.14+3.78}{2} \times 0.160 = 12.79$$

$$1x \quad 8x \quad \frac{3.78+3.1}{2} \times 0.160 = 4.40$$

Continuation

76.72

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	76.72
	2	1x	7x	$\frac{3.10+3.1}{2} \times 0.16$	= 3.47
	2	1x	15x	$\frac{3.1+3.2}{2} \times 0.16$	= 7.56
		1x	30x	$\frac{3.2+3.75}{2} \times 0.16$	= 16.68
After Grape		1x	30x	$\frac{4.10+3.75}{2} \times 0.16$	= 18.84
		1x	30x	3.75×0.16	= 18
		5x	30x	3.75×0.16	= 90
		1x	14x	3.75×0.16	= 8.4
Extra widening		1x	3.5x	1.3×0.16	= 0.73
		1x	13.5x	$\frac{1.3+2.5}{2} \times 0.16$	= 4.1
		P.C.C length = 404 m			244.5

05/01/2021

J.E

(8/10)

Reinforcement concrete

Mis

i) km stone

— 2 No.

ii) 200 m stone

— 3 No.

(9/11)

Traffic sign and Retro

reflected Board

i) 600 mm equilateral triangle - 3 No.

ii) 600 mm circular = 2 No.

iii) 800 mm x 600 mm = 3 No.

iv) 600 mm x 450 mm rect. = 2 No.

Continuation

[illegible]

ABSTRACT OF COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out pillars					
	Qty - 0.480 km			P.F. $\left(\frac{4}{1}\right)$	
	@ 23102.22 / km				11089.
(2) cleaning & Grubbing					
	Qty - 0.168 Ha			V.P. $\left(\frac{2}{1}\right)$	
	@ 49496.7 / Ha				8315
(3) Cons ⁿ of 1:6 grade and Earthen shoulder					
	Qty - 574.88			V.P. $\left(\frac{5}{1}\right)$	
	@ 176.75 / m ²				66260
(4) Providing & laying of reinforced cement concrete pipe 300mm					
	Qty - 22.5 Rm			km $\left(\frac{4}{2}\right)$	
	@ 1565.72 / Rm				35229
(5) Cons ⁿ of C.S.D					
	Qty - 39.77 m ³			V.P. $\frac{56}{2}$	
	@ 2742.44 / m ³				109067
(6) WBM Grubbing 3					
	Qty - 147.89 m ³			V.P. $\left(\frac{6.5}{2}\right)$	
	@ 3411.65 / m ³				504549
(7) C.C. Pavement					
	Qty - 244.5 m ³			V.P. $\left(\frac{5.2}{3}\right)$	
	@ 712.65 / m ³				1739043
(8) Reinforcement					
	1 km Stone			2 Nos	

Continuation
@ 2260.8 each — 4522

Continuation