

HEAD-MR-N 20-21 Dana Pur-14

Name of work :- एन० एम 30 से ~~कनपुर~~ दकन पोस

Schedule XLV-Form No. 134

10/11/20
2020-21

Dana Pur


DIVISION

Name of A.E Sri SOMARU RAM - MANER SUB-DIVISION

MEASUREMENT BOOK

Name of Agency - माँ अमावसि कनसूखभन MBNO-1392

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...Somaru...
...Ram.....A.E, R.W.D, works
Sub Division...Manar


Executive Engineer
Rural Works Department
Works Division, Danapur
01/09/20

Reisu to Sri Binay Kumar
Singh. J.E Manar. Block.

S. Turner
1.9.2020
R.E

Sch. XLV - Form No. 134

Danapur DIVISION
SUB-DIVISION

Measurement Book

No. 1392

Name of officer Sri Somaru Ram

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Repair & Maintenance					
of Road from NH30 to					
Dhankapur.					
Name of Agency:- M/s Ma					
Supriyati Construction					
Agreement No:- 10/MSD/2020-21					
Date of commencement:- 12.12.2020					
Record Measurement					
① Clearing & Grubbing Road Land					
(By manual means) incl. uprooting					
etc - - -					
$= 2 \times 115 \times 1.00 = 230.00 \text{ m}^2 = 0.23 \text{ Hac}$					
② Scarifying the existing bituminous					
surface to a depth - - etc - -					
$2 \times 3 \times 2.80 \times 28.00 = 134.40 \text{ m}^2$ ✓					
$1 \times 3 \times 2.40 \times 11.00 = 79.20 \text{ m}^2$ ✓					
$= 1 \times 3 \times 2.40 \times 11.00 = 79.20 \text{ m}^2$ ✓					
③ Construction of granular sub-base					
course etc - - -					
C/o P.O. Nant					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① clearing & grubbing Road Land (By manual means) -- etc.					
Qty Ref to MB Pg No ①					
= 0.23 Hac @ Rs 49524.68/Hac					
= Rs 11391.00					
② scarifying the existing bituminous road surface etc --					
Qty Ref to MB Pg No ①					
= 213.60 m ² @ Rs 15.40/m ² = Rs 3289.00					
③ construction of granular sub-base courses etc --					
Qty Ref to MB Pg No ② 2 ①					
= 97.81 m ³ @ Rs 2285.69/m ³					
= Rs 223563.00					
④ Providing, laying spreading & Compaction Stone aggregate for WBM Gr-II etc.					
Qty Ref to MB Pg No ③					
= 58.22 m ³ @ Rs 4391.50/m ³					
= Rs 255673.00					
C/o				Rd	493916.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total work done					Rs 3118869
Limit for allotment					Rs 1893292
<u>Details of Royalty</u>					
W.S.B 74.99 x 150					= 11249
Metal 185.53 x 150					= 27830
Scay. 38.36 x 150					= 5754
Mosam 4.66 x 50					= 699
45ml 19.88 x 75					= 3741
Sand 180.31 x 75					= 13526
Bricks 4280 x 45%					= 193
Earth 662.40 x 33					= 21859
					<u>42078</u>
					84851

<u>Memo of payment</u>					
Royalty					Rs 84851
S/Fee					21508
S.D @ 5%					94665
G.T					18933
LCM					18933
SVST					18933
CVST					18933
By charge					1616536
					<u>1893292</u>

passed for Rs 1893292/-
 Eighteen Lakh Ninety three
 thousand two hundred Ninety two
 Rupees only.

[Signature]
 15.1.21
 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 काय प्रमंडल, दारुपुर
 15.1.21

Continuation