

Dated 20.9.20

20/9/20

ABSTRACT OF COST

Name of work: — const. of road from
Dera to Hanuman Tala-

Agency: — Ramjit Pr const.

Ag No — 8 SBD of 2019-20

(1) Setting out.

(1) Bench mark Fly 1.65 km.

① R. 4403.42 / km = R 7265=

(11) Ref P: 1/12 Fly 1.65 km

① R 2037.91 / km = R 3362=

(2) clearing & forming the
road Land --- etc

Fly 1.16 Hect.

Continuation
① R 49739.47 / Hect = R 57698=

R. 68395=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Box cutting - - - - - etc					
Qty	37.5 m ³				
	42.0 m ³				
	79.5 m ³				
	AR	81.20 / m ³			AB. 6455-
(4) const of embankment					
(i) 1000 m lead	Qty	1395.25 m ³			
	AR	139.39 / m ³			AB. 264246-
(ii) 100 m lead	Qty	1050. m ³			
	AR	142.62 / m ³			AB. 149751-
(5) E/A m ³ excavation found					
Qty	59.59 m ³				
	AR	261.90 / m ³			AB. 15606-
(6) Prov. Laying PCC 15 - - - - - etc					
Qty	5.92 m ³				
	AR	6561.22 / m ³			AB. 38842-
(7) Providing PCC 1000 m ³ stone					
Qty	61.25 m ³				
	AR	7251.27 / m ³			AB. 443923-
(8) Prov. Laying 1000 m ³ m ³					
AR	148 - - - - - etc				
Qty	15 m				
	AR	3859.46 / m			AB. 57892-
(9) const. of 650 48 - - - - - etc					
Qty	194.53 m ³				
	384.96 m ³ (P. 12)				
	579.49 m ³				
	AR	3054.51 / m ³			AB. 1770052-

Continuation

AB. 2815098-

Sch. XLV-Form No. 134

BF: R. 2815098-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Prov. Laying ASP 1998					
(11) Prov. Laying cc Pavement					
Qty 194.7 m ³					
270.0 m ³					
464.7 m ³					
AB 3716-00 / m ³ = R. 1726825-					
(12) Prov. Laying Rec Boundary Pillar					
Qty 361.4 m ³					
AB 8266.50 / m ³ = R. 2987573-					
(13) Prov. Laying Rec Boundary Pillar					
Qty 120 m ³ (P. 13)					
AB 544.57 = R. 65348-					
(14) const. of Subgrade and Earthen Shoulder.					
Qty 1016.85 m ³ (P. 13)					
AB 189.39 / m ³ = R. 198581-					
(15) S.F.P. mm 654 2x400					
Qty 5 m ³					
AB 11871.98 = R. 59356-					
					9852721-
Less Previous Payment					R. 5180003-
					R. 2672718-
Sub 28320					
28320					
					22/1/21

Continuation