

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Ist on A/C Bell

Name of work :- Construction of Road from padakalhar purab talai to Rajput talai

Agency :- Jyoti. Manojkumar.

Ag No :- 02 mmhsy (S) / SBB / 20-21

Date of Start :- 22.08.2020

Date of Comp :- 21.05.2021.

① Preparation

① clearing and grubbing of R/L Canal etc.

$$2 \times (418 + 262) \times 1.00 = 1360.00 \text{ m}^2$$

or 0.136 Hae

② Bandling and fixing of

Worship B.M and Reference Pillar etc — 0.680 km

③ Construction of embankment with approved material

up to 1000 ml

Total width as per 188 = 718.04 m

$$\text{Take Out} = 0.80 \times 718.04 \text{ m}^3 = 574.40 \text{ m}^3$$

④ Cost of Subgrade and embankment

$$130 \text{ m} \times 7.18 \text{ m} \times 0.300 = 276.90 \text{ m}^3$$

Continuation

Abstract of Cost

① clearing and grubbing

of Road Lateral

12 ① P-1

0.136 Hec @ 51137.38/Hec = 6955.0

② 13m and 15m deep of wood

BM 2 Ret Piller

12 ② P-1

0.680 Km @ 12717.83/Km = 8648.0

③ Const of emb with c/p

Mid Low 1000 m

12 ③ P-1

574.40 m³ @ 196.92/cu m = 11311.0

④ Const of Subgrades

earthen shoulders

12 ④ P-1

276.90 m³ @ 183.22/m³ = 50734.0

Continuation

Particulars	Details of actual measurement				Volume of area
	No.	L.	B.	D.	
⑤ Excavation of Road way cut by 14 (5) P-2					
47.08 m ³ @ 126.24/m ³					5943.00
⑥ Const of curb with deposited soil 14 (6) P-3					
28.25 m ³ @ 96.68/m ³					2731.00
⑦ Const of curb gr-I 14 (7) P-3 & 4					
302.63 m ³ @ 3471.60/m ³					1050610.00

⑧ Paving and Laying of 14 (8) P-4 & 5					
195.07 m ³ @ 4755.53/m ³					689885.00
⑨ Const of concrete for curb 14 (9)					
183.60 m ³ @ 8188.72/m ³					1503449.00
⑩ Paving and Laying of type 14 (10) P-6					
02 Nos @ 10191.74/m ²					20383.00
Total					Rs 3452449.00
Less 0.16% for labor cost					5524.00
					3446925.00

27.1.2021

Continuation
28/01/2021
MS