

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	184 on A/c B'n				
Name of work - Pakri Culvert to					
Pulo Saa.					
Block - Biram					
Name of Agency - Sri Deepak Kumar					
A - Rataatpu					
Agreement No - 01 SBD/MMGSY(SC)2021					
Date of Commencement - 29.09.2020					
Date of Completion - 21.03.2021					
Date of Meas - 06.01.2021					
	<u>Measurement</u>				
(1/1)	Providing and				
	fixing of Reference				
	pillar				- 1 No.
(2/2)	clearing and				
	sanbing road				
	land by manual				
	means including				
	uprooting				
	$2 \times 350.0 \times 1.5 = 1050.0$				
	$\frac{1050.0}{10000} = 0.105$				
					Hect

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/3) Providing Box.					
Cutting by manual					
means all complete					
job.					
	2	350.0	0.375	0.100	26.25
					173
(4/4) Construction of					
Embankment materials					
obtained from borrow					
pile with a life					
off 1.5m tampering					
spreading					
	2	23	15.0	1.0	0.600 = 414.0
	2	5.0	1.0	1.0	0.600 = 6.0
					420.0 M3
(5/5) Construction of					
Subgrade and					
Earthen Shoulder					
with approved					
materials with					
lead of 100 cm					
Earthen Shoulder					
S.S.B	- 2	350.0	0.625	0.100	= 43.75
Side Ditch	2	350.0	0.625	0.075	= 32.81
C.C. part	- 2	350.0	0.625	0.160	= 70.0
Hand Shoulder	- 2	350.0	0.375	0.125	= 32.81
Continuation					
					179.37
					M3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
(1/1)	Providing reference Pillar				
1 No	only vide T.M. & B. Item 1/1 P1				
	@ R 1683.08/No R				1683.00
(2/2)	Cleaning and Grubbing of Road Surface				
0.105 Hect	only vide T.M. & B. Item 2/2 P1				
	@ R 51133.76/Hect R				5369.00
(3/3)	Providing Box Cavity				
26.25 M ³	only vide T.M. & B. Item 3/3 P1				
	@ R 74.16/M ³ R				1947.00
(4/4)	Construction of Embankment				
420.0 M ³	only vide T.M. & B. Item 4/4 P1				
	@ R 174.94/M ³ R				73,475.00
(5/5)	Construction of Subgrade & Shoulder				
179.37 M ³	only vide T.M. & B. Item 5/5 P1				
	@ R 176.58/M ³ R				31,673.00
(6/6)	Granular Subbase				
	all complete J.O.S.				
37.28 M ³	only vide T.M. & B. Item 6/6 P1				
	@ R 2133.24/M ³ R				79,527.00
					1

Continuation

1,93,674.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R	19,00,697.00
(13/13) Providing traffic					
Sign Board					
14 NOS only side T.H. side 14/11/14					
				R 3649.03	R 51,086.00
				R	19,51,783.00
Add 9-5-712 1/2				R	2,34,214.00
Add Lab Less 1 1/2				B	19,518.00
				R	22,05,575.00
Less 0.25%				B (-)	5514.00
				R	22,00,001.00
				R	23,59,185.00
					22,00,001.00

~~Atto 500/4~~
06/01/21
J.E

~~Atto 500/4~~
6-1-21
Atto 500/4

Material Statement

- (1) Earth - 600.0 M³
- (2) Stone Metal - 119.0 M³
- (3) Moorum - 27.6 M³
- (4) Local Sand - 20.7 M³
- (5) Stonechips - 192.7 M³
- (6) Coars Sand - 96.35 M³

~~Atto 500/4~~
Continuation

06/01/21

J.E