

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd & Final bill					
Name of work: surgical rectification including surface renewal of road from remaining part of 5th km of TOS Thantabara to Amrookali under. MP/3054.					
Agency: Kanchi Engineers (P) Ltd.					
Ass. no.: 61/3054/MBD/2019-20.					
Date of start: 29.07.2019.					
Date of completion: 28.04.2020.					
Actual date of completion: 27.10.2020					
Abstract of cost					
① clearing & grubbing road land including uprooting ---					
1.03 Hec. (vide TMBP-14)					
@ Rs. 49739.47/Hec. = Rs. 51232.00/-					
② Scrubbing the existing bituminous road surface ---					
1557.460 m ² (vide TMBP-14)					
@ Rs. 17.51/m ² = Rs. 27271.00/-					
③ cons. of sub-grade & earthen shoulders ---					
3697.92 m ³ (vide TMBP-14)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑮ B/W in cm (1:3) in parabol wall exclusive painted ---					
5.76 m ³ (vide TMBP-19)					
@ Rs. 6070.48/m ³ = Rs. 34966.00/-					
⑯ Plastering with cm (1:3) on brick work in ---					
40.32 m ² (vide TMBP-19)					
@ Rs. 187.43/m ² = Rs. 7557.00/-					
⑰ Painted two coats including primer cost ables: ---					
40.32 m ² (vide TMBP-19)					
@ Rs. 108.98/m ² = Rs. 4394.00/-					
Total: Rs. 15339096.00/-					
Less 0.05% as contract (Rs.) 7670.00/-					
Rs. 15331426.00/-					
Deduct previous paid (Rs.) 14700158.00/-					
Rs. 631268.00/-					
29.01.021 JE					

Continuation