

ଓଡ଼ିଶା ପ୍ରଶାସନିକ ସେବା ବିଭାଗ (MMGSY) (୫୯)

Schedule XLV-Form No. 134

ଅନୁସୂଚି - ଓଡ଼ିଶା ପ୍ରଶାସନ



ଜାମିନ କାର୍ଯ୍ୟ ବିଭାଗ, ପ୍ରଶାସନ DIVISION

ଓଡ଼ିଶା ପ୍ରଶାସନ SUB-DIVISION

Measurement Book

580

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd on a/c Bill</u>					
N/W: Construction of road from Kurthe					
Dharnai Road to Pantet (under M.G.S.Y. & Co)					
Agency: Shri Kundan Kumar					
Agreement No: 39/S.B. 2/M.G.S.Y./2019-2020					
Date of Commencement: 09/08/2019					
Item 1: Providing P.C.C.M - 15 to kerbside					
do do - all complete job					
Quantity vide M.B No. 562					
Page (1) = 351.90 m ³					
 25/11/2020 S.E.					
Material statement					
st. Hms of	stone	stone			
No waste	chips	Sand			
1-P.C.C.M-30	316.71	158.355			
	351.90 m ³	m ³			
(i) Stone chips = 316.71 m ³ @ 539.49/m ³					
(ii) Stone Sand = 158.355 m ³ @ 203.69 m ³					
 25/11/2020 S.E.					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
<u>Item 1:- Providing & fixing Bench Mark Pillar</u>					
— do — do — all complete job.					
= 1 No @ 3760.19/each — Rs — 3760.19					
<u>Item 2:- Providing & fixing reference pillars</u>					
— do — do — all complete job.					
5 Nos @ 1713.40/each — Rs — 8567.00					
<u>Item 3:- Clearing & grubbing road land</u>					
— do — do — all complete job.					
0.394 Hec @ 49739.47/Hec Rs — 19597.00					
<u>Item 4:- Excavation of road by hydro elec.</u>					
Excavator — do — do — E/I					
= 112.90 m ³ @ 82.015/m ³ — Rs — 9259.00					
<u>Item 5:- Construction of embankment with</u>					
in lead 1000 m — do — do — E/I					
= 486.54 m ³ @ 187.226/m ³ Rs — 91,094.00					
<u>Item 6:- Construction of embankment with</u>					
in lead 100 m — do — do — E/I					
= 1135.27 m ³ @ 142.370/m ³ 1,61,651.00					
<u>Item 7:- Construction of sub grade earthen</u>					
shoulder — do — do — E/I					
= 915.45 m ³ @ 189.107/m ³ Rs — 1,73,061.00					
<u>Item 8:- Construction of G.S.B. Grading A"</u>					
— do — do — all complete job.					
= 353.175 m ³ @ 2089.809/m ³ Rs — 7,37,592.00					
<u>Item 9:- Construction of 10.0 m. Grad III</u>					
— do — do — all complete job.					
Continuation					
= 264.9835 m ³ @ 2699.74/m ³ Rs — 7,15,387.00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1: F/W in excavation in foundation					
— do — do — all complete job					
= 55.89 m ³ @ 261.903/m ³ Rs. 14,638 = ∞					
Item 11: Providing bedding 1st class -					
— do — do — F/I					
= 6.39 m ³ @ 457.672/m ³ Rs. 2,937 = ∞					
Item 12: Providing P.C.C. m-15 - do -					
— do — all complete job					
= 4.860 m ³ @ 4647.259/m ³ Rs. 22,586 = ∞					
Item 13: Supply & laying 600 mm ϕ N.P. H.P.					
— do — do — all complete job.					
= 22.50 m @ 3043.497/m Rs. 68,479 = ∞					
Item 14: Providing B/m with c.m (1:4)					
— do — do — all complete job.					
= 42.06 m ³ @ 5672.11/m ³ Rs. 2,38,569 = ∞					
Item 15: Providing C.P. with c.m (1:4)					
— do — do — all complete job.					
= 42.06 m ² @ 159.737/m ² Rs. 6,718 = ∞					
Item 16: Providing & fixing Slope of M.M.G.S.Y					
— do — do — all complete job.					
= 2 Nos @ 9896.277/each Rs. 19,792.00					
Item 17: Providing P.C.C. m-30 Pavement					
— do — do — all complete job					
= 351.90 m ³ @ 6255.72/m ³ Rs. 22,01,388 = ∞					
Less 10% exp. for waste					Rs. 44,95,075 = ∞
					= 40,45,568 = ∞
Less Provision for minor work					
T.M. B. Rs. 14					(-) 20,07,495 = ∞
					Rs. 20,38,073 = ∞

Continuation

Syadav
25/11/20
S.F.