

ABSTRACT 4th A/c bill

Sch. XLV Form No. 134
20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of CD road with 5 year main- tenance road from Radha Dharmkuti path Kundal to Kshetra Vidyalaya -tak under MANGSIP scheme.					
Name of Agency :- Prabhat Shekar					
Agreement no P-405BD/2019-20					
Date of Start - 7.03.2020					
Date of Completion - 6.03.2021					
Date of Entry :- 8.12.2020					
① P/F of moving bench					
(a) m/su - - -					
Qty. vide MO261 P 16					
Item no:- ① = 2.61 Km					
@ Rs 4289.23 / Km Rs 11134.00					
② reference pillars					
(b) Qty. vide MO261 P 16					
Item no:- ② = 2.61 Km					
@ Rs 1902.12 / Km Rs 3673.00					
③ clearing and grubbing					
④ road land - - -					
Qty. vide MO P 17					
Item no:- ④ = 1.75 Hec.					
@ Rs 4973.47 / Hec. Rs 87,044.00					

Continuation

C/0 1,03,411.00

27
Sch. XLV-Form No. 134 *Nr. 14536.139*

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(39) P/L RCC Pipe Rps					
(26) for Culvert - -					
Qty. wide TMB P(14)					
14cm nos: (14) = 15.0m					
@ Rs 5859.46/m					Rs 57891.00
					Rs 14534.025.00
Less (-) 4697. as per					
Agreement					Rs 6,84,469.00
					Rs 1,33,09,565=00
Less previous payment (-) 458,04,169=00					
Rs. A 6 off (Rs 81,05,396=00)					72,94,857.00
C 2 P					
14.5m 14.5m 8.12.2020					
8 material statement					
Stone chipp = 2.29 m ³					
@ Rs 581.99/m ³					Rs 1332.00
Coarse sand = 1.15 m ³					
@ Rs 162.30/m ³					Rs 186.00
metat 53mm - 26.5mm = 10.62 m ³					
@ Rs 407.20/m ³					Rs 4061.00
26.5mm - 4.75mm = 13.64 m ³					
@ Rs 509.67/m ³					Rs 6951.00
Stone Screening = 6.06 m ³					
@ Rs 191.98/m ³					Rs 1163.00

Continuation