

gnd on A/c bill

MMGSY

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Rahmanganj L.A.P				
	Sadar to Minionunzi palasmani				
	via Ghilghili in Bahadurgar				
	nj block under MMGSY				
Agency -	Rajesh Raghun Kumar,				
	Kishanganj				
Aggr. NO -	100/MMGSY /SAD/2019-20				
Date of start -	27.01.20				
Date of completion -	26.01.2021 as per				
	Aggr.				
	Date of m/s - 08.12.20				
① Earth work in excavation					
for foundation of structure					

(H.P. culvert - 1 x 1000 φ) mbs.					
H.W -	2 x 6.45 x 1.40 x 1.50m				= 27.09 m ³
Below pipe	1 x 4.85 x 1.53 x 0.37				= 2.75 m
					Total - 29.84 m ³

② providing m/s	PEC (1:2:5,5)				
as levelling course - 41					
H.W -	2 x 6.45 x 1.40 x 0.15m				= 2.71 m ³
					Total - 2.71 m ³

08.12.20

1/2 Bahadurgar

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (30) concrete					
(ii) Reinforced cement concrete					
= 1.68 m ³ @ Rs 1062.80/m ³					Rs 1,786.00
(31) Dismantling of existing structures like culverts, bridges, etc.					
(Cement mortar)					
conty vide TMB P - (17)					
= 24.75 m ³					
@ Rs 228.72/m ³					Rs 5,661.00
Total					Rs 1,00,71,140.00
Add. G.S.T @ 12%					(+) Rs 12,08,537.00
Add. L.C @ 1%					(+) Rs 1,00,71.00

Total					Rs 1,13,80,388.00
Less 0.05% below as per Agt. Rs					5,690.00
Total					Rs 1,13,74,698.00
Less previous payment made vide TMB P					(-) Rs 39,92,817.00
					Rs 73,81,881.00

08/02/2021

J.E.
Bahadurganj