

ਪ੍ਰਮਾਣਿਤ ਕੀਤਾ ਗਿਆ
ਇਸ ਮਾਪਤਾ ਪੁਰਸ਼ ਮਾਪਤਾ ਦੇ ਕੀਤਾ
100 ਧਨ ਲੀ ਪੁਲ ਹੈ ਜਿਵੇਂ
ਜੇ 1770 ਮੀਟਰ 40810 R.W.D
ਮਾਪਤਾ ਦੇ ਪਦਾਰਥ ਲੇ ਮਿਸ਼ਨ
ਕੀਤਾ ਗਿਆ ਹੈ

Signature
ਕਾਪਿਓ/ਕਾਪਿਓ
ਸ਼ਾਮਲ ਕਾਰਜ ਫੇਸਟ
ਸ਼ਾਮਲ ਕਾਰਜ ਪਦਾਰਥ
1994
10-7-20

Sch. XLV - Form No. 134

ਪਾਕਿਸਤਾਨ DIVISION

ਮਾਪਤਾ SUB-DIVISION

Measurement Book

No. 925

Name _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work -	Construction of Road &				
C.D. work with five years maintenance					
of Jitaura to NH-104 under mmmsysc					
Name of Agency -	Kishan Kumar At -				
Chakia, Baga Chakia Dist -	East Champaran				
Agreement No -					
Construction cost -	RS 4797183.00				
Date of work order -	11-07-2020				
Time of completion -	10-06-2021				
Construction of	1000 mm ID NP3				
Hume pipe culvert (single row)					
at ch -	0.550 Km				
(1) E/W in Excavation for foundn					
----- all complete					
H.W -	2x	6.450	1.550	1.675	$= 33.49m^3$
Below pipe	1x	5.0	1.530	0.540	$= 4.13m^3$
					$37.62m^3$
(2) Sand filling in foundation					
trench - - all complete					
H.W -	2x	6.450	1.550	0.100	$= 2.0m^3$
Below pipe -	1x	5.593	1.530	0.100	$= 0.856m^3$
					$2.86m^3$
(3) providing B/Fs in foundn					
trench - all complete					
H.W -	2x	6.450	1.55		$= 19.995m^2$
Below pipe -	1x	5.653	1.53		$= 8.65m^2$
Continuation					$28.64m^2$

ABSTRACT OF COST			
(1) E/W in Excavation for foundation			
31-0	all complete		
Qty same vide TMB item No (1) PN-2			
37.62 m ³ @ RS 269 = 32/m ³		RS	10132 = 00
(2) Sand filling in foundation trench			
32-0	all complete		
Qty same vide TMB item No (2) PN-2			
2.86 m ³ @ RS 400 = 59/m ³		RS	1146 = 00
(3) B/F/s in foundation trench			
33-0	all complete		
Qty same vide TMB item No (3) PN-2			
28.64 m ² @ RS 289 = 47/m ²		RS	8290 = 00
		C.O.RS	19568 = 00

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.Rs	19568=00
(4) providing pcc in open 34.0 found - - - all complete					
Qty same vide TMB item No (4) PN-3					
6.17 m ³ @ Rs 5551 = 37 / m ³				Rs	34252=00
(5) B/m (1.4) in head well 35.0 - - - all complete					
Qty same vide TMB item No (5) PN-3					
26.51 m ³ @ Rs 5525 = 24 / m ³				Rs	146474=
(6) providing 1000 mm p N P 3 36.0 Hume pipe - - - all complete					
Qty same vide TMB item No (6) PN-3					
7.50 m @ Rs 4048 = 69 / m				Rs	30365=00
(7) plastering with c.m (1:4) in 37.0 sub-structure - - - all complete					
Qty same vide TMB item No (7) PN-3					
36.40 m ² @ Rs 171 = 93 / m ²				Rs	6258=00
(8) providing 1.5 mm cement 38.0 punning - - - all complete					
Qty same vide TMB item No (8) PN-4					
13.26 m ² @ Rs 56 = 09 / m ²				Rs	744=00
(9) providing 300 mm p N P Hume 39.0 pipe for irrigation purpose - - - all complete					
Qty same vide TMB item No (9) PN-4					
15.0 m @ Rs 875 = 78 / m				Rs	13137=00
				Rs	250798=00

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R	250798=00
(10) construction of Embankment					
4.0					
lead 1000 m - all complete					
Qty same vide TMB item No 10 (a) PN-5					
343.35 m ³ @ RS 202 = 52/m ³				RS	69535=00
(11) construction of Embankment					
6.0					
lead 100 m - all complete					
Qty same vide TMB item No 10 (b) PN-5					
801.15 m ³ @ RS 167 = 41/m ³				RS	134121=00
(12) construction of Reference					
7.0					
Working Bench mark - - -					
all complete					
Qty same vide TMB item No (11) PN-5					
0.740 Km @ RS 9689 = 54/Km				RS	7170=00
(13) construction of Reference pillars					
2.0					
1 Burial - - all complete					
Qty same vide TMB item No (12) PN-5					
0.740 Km @ RS 9618 = 20/Km				RS	7117=00
(14) clearing & grubbing road					
3.0					
land - - all complete					
Qty same vide TMB item No (13) PN-5					
0.22 Ha @ RS 5133 = 76/Ha				RS	11249=00
(15) Excavation for roadway in					
7.0					
Soil using manual means - -					
all complete					
Qty same vide TMB item No (14) PN-6					
24.08 m ³ @ RS 74 = 16/m ³				RS	1786=00

Continuation

C.O.RS 481776=00

