

OG MBD/2020-21 /MR3654

MR-N/19-20 13A75I/04.

Schedule XLY-Form No. 134

NH-31 Barsauni school to Barsauni gaur

Baaysi

DIVISION

Dagarua

SUB-DIVISION

Measurement Book

1090

MO. Mojammil Hussain

1st on A/c

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/O - MH31 Barsoni School to					
Barsoni gaon in Package					
No MR - N/19-20 Baisi-04					
in Block - Dagarua					
Agency - Md Mojammel Hossain					
Ag. No - 09 MBN/2020-21					
Date of Agreement - 18.05.2020					
Term of completion - 17.02.2021					
Quoted Rate - 0.11%.					
Works - done.					
(1) Clearing & grubbing					
Road land - do all comp.					
		2 x 900 x 1.00			= 1800.00
					= 0.18 Hq.
(2) Const. of embankment.					
with approved material					
obtained from borrow pit.					
		2 x 180 x 1.0 x 0.45			= 162.00
		2 x 720 x 0.50 x 0.30			= 216.00
					378.00
(3) Const. of GSB gradings					
TL by providing well graded					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Providing and applying Tack coat - all comp.					
	1 x	900 x	3.75		= 3375.0 M ²
	9 x	15 x	0.900		= 121.50 M ²
	5 x	4.0 x	5.88		= 123.48 M ²
					3619.98 M ²
(10) Providing and laying Semi dense Bituminous concrete					
	1 x	900 x	3.75 x	0.025	= 84.375 M ³
	9 x	15.0 x	0.90 x	0.025	= 3.038 M ³
	5 x	4.0 x	5.88 x	0.025	= 3.037 M ³
					90.50 M ³
(11) Providing R.C.M. 15 grade KM Stone / local Stone					
(i) KM Stone					2.0 No.
(ii) 200 m Stone					4.00 No.
(12) Providing and erecting direction and Place identification - do - all comp.					
	2 x	1.20 x	0.80		= 1.92 M ²
					2 No.
(13) Road marking with hot applied Thermoplastic					
	2 x	900 x	0.10		= 180.00 M ²
(14) Providing and Fixing Semi reflective traffic sign					

Continuation

[illegible]

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Providing laying spreading and compacting WBM - 2. (vide gtm 4P-3)					
35.30 M³ @ B	4344	= 46	/ M³ B	153357	= 00
(5) Providing laying spreading and compacting WBM - 3. (vide gtm 5P-4)					
71.28 M² @ B	4162	= 73	/ M² B	296719	= 00
(6) Providing and applying Prime Coat - all comp. (vide gtm 6P-4)					
950.40 M² @ B	48	= 45	/ M² B	46047	= 00
(7) Providing laying layer and rolling 20 mm close graded Priming Surface Type B (vide gtm 8P-4)					
950.40 M² @ B	172	= 16	/ M² B	163621	= 00
(8) Providing and applying face coat - all comp. (vide gtm 7P-4)					
3619.98 M² (vide gtm 9P-5)					
4570.38 M² @ B	16	= 61	/ M² B	75914	= 00
(9) Providing Laying SDBC with 100 to 120 Tph all comp. (vide gtm 10P-5)					

Continuation

B ~~872162~~ = 00
~~932162~~ = 00

Continuation

8215

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Consumption</u>					
(1) Earth					378.01 ³
(2) Stone Agg & chips					319.86 ³
(3) Sand					23.79 ³
(4) Screening Type B					26.52 ³
(5) Emulsion SS-1					0.808 ^{MT}
(6) " RS-1					1.257 ^{MT}
(7) Bitumen					- 12.248 ^{MT}
<u>Price</u> 06/10/2020					
<u>gst on Account bill</u>					

SD	05%	-		11 3015 = w
PSD	03%	-		67 809 = w
ST	01%	-		22 603 = w
CGST	01%	-		22 603 = w
SGST	01%	-		22 603 = w
L. cess	01%	-		22 603 = w
Royalty		-		66 215 = w
S. Fee		-		18 460 = w
Deduction		-		355 911 = w
BY. C.F.M.S		-		19,04,384 = w
Total		-		22, 60,295 = w
passed for Rs. 22,60,295 = w Rupees Twenty two lac sixty thousand two hundred ninety five only -				

Executive Engineer
R.W.D. Work Division
Baisi (Punea)

15/11/20

Bar