

7012 to Tivikau

Schedule XLV-Form No. 134

M/R-3054

Piro DIVISION

SANDESH SUB-DIVISION

Name of Contractor: Sai Pranish Kumar Singh

Measurement Book

Agg.No: 10MBD/M/R-2019-20

No: 528

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st & final Bill</u>				
Name of work :-	Maint of Road				
Toi To	TriKaul.				
Agency:-	Manish Kumar.				
Agreement No -	10MBD/MR-2019-20				
date of Start -	15/02/2020				
date of Completion -	14/11/2020				
date of measurement -	10/12/2020				

measurement

1. Constⁿ of Granular - Sub-base with well graded materials - - T/S.

Parts

7.5	X	1.250	X	0.120	=	1.125 m ³
13	X	1.00	X	0.140	=	1.820 m ³
15	X	1.20	X	0.135	=	2.430 m ³
14	X	1.30	X	0.125	=	2.275 m ³
9.50	X	1.150	X	0.120	=	1.311 m ³
8	X	1.60	X	0.140	=	1.792 m ³
10	X	1.250	X	0.120	=	1.50 m ³
8	X	1.40	X	0.130	=	1.456 m ³

Continuation

Continuation

$$6 \times 1.65 \times 0.170 = 1.683 \text{ m}^3$$

$$13 \times 1.80 \times 0.175 = 4.095 \text{ m}^3$$

$$17.50 \times 2.50 \times 0.150 = 6.563 \text{ m}^3$$

$$\text{Total} = 26.050 \text{ m}^3$$

2237564.00

16

BF = ₹ 22,62,814.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26. Painting Two Coat on New Concrete Surface - T/S.					
57.60 m ² vide T.M.B P-8					
@ ₹ 95.63/m ²					₹ 5508.00
Total = ₹ 22,68,322.00					22,43,072.00
Add G.S.B 12%.					₹ 2,72,199.00
					22,43,072.00
Cess 1%.					₹ 22,683.00
					22,43,072.00
Total = ₹ 25,63,204.00					25,34,671.00
less Balance 0.03%.					760.00
					25,33,911.00
					27,01,121

Work has been Completed Successfully

30/12/20

J.E.

Time Extension exceed by order of
R.W.D. Bihar Patna vide letter no.
283 (Enclure) dated 08.05.2020.

Executive Engineer
Rural Works Department
Works Division, Patna