

Name of work -
 Situation of work -
 Agency by which work is executed
 Date of measurement -
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Section

Adalt

Base

Image

d in

being

p in

aina

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Restoration of traffic from Sirsiya Bareba Tola to Laxmipur Bhutanji Tola					
charge road - 2245					
Authority - RWD letter no-2789 dated 21/08/2020 and verbal order of EE RWD Dhamdaha Agency - Padma Construction					

Date of Entry: - 30/11/2020

d in

being

p in

Record Entry					
--------------	--	--	--	--	--

(1) providing brick bats including spreading laying compacting

do -

$$11.00m \times \left(\frac{2.20 + 2.95}{2} \right) \times \left(\frac{1.2 + 1.0 + 1.5 + 0.9}{4} \right) m$$

$$= 11m \times 2.575m \times 1.15m = 32.57m^3$$

$$11m \times \left(\frac{2.40 + 3.0}{2} \right) \times \left(\frac{0.8 + 1.7 + 1.2 + 0.9}{4} \right) m$$

$$= 11m \times 2.7m \times 1.15m = 34.16m^3$$

$$7m \times \left(\frac{1.2 + 2.45}{2} \right) \times \left(\frac{0.9 + 1.0 + 1.8 + 1.7}{4} \right) m$$

$$= 7m \times 1.825m \times 1.25m = 15.97m^3$$

Continuation

2
Schedule XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10.50 X (1.80+2.47) X (1.0+1.6+0.9)		2		3	m
= 10.50 X 1.885 X 1.167					= 23.09 m ³
57 X (1.66+3.16) X (1.3+1.6+1.8+1.3)		2		4	m
= 57 X 2.41 X 1.5					= 206.06 m ³
90 X (1.9+3.16) X (1.3+1.8+1.7+1.4)		2		4	m
= 90 X 2.68 X 1.55					= 374.56 m ³
Total					= 686.41 m ³

② Labour for driving 62 mm to 70 mm
dia bamboo piles including - do -
do -

$$\frac{186.5}{0.3} = 622$$

$$\text{Required value} = \frac{622 \times 6}{0.3} = 8293 \text{ m}$$

③ Supplying fitting & fixing of
bamboo 62 mm to 70 mm - do -
do -

$$\text{Qty} = 8 \times 622 \text{ m} = 4976 \text{ m}$$

④ Supplying fitting and fixing in
position - do -

$$\text{Qty} = 622 \times 1.5 \text{ m} = 933 \text{ m}^2$$

1000 mm
20/11/2012
312

Executive Engineer,
Continuation
Rural Works Department,
Works Division Dhamdaha (Purnea)

Date:

Inspection Report for flood damage work

1. Name of PIUs- Phamdaha

2. Name of Block/Road- Barahara Kofli/ Sirsiya Bareba to Laxmipur Bhufangi tola

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 186.5 M

3. Nature of Damage : Side cutting due to flood

4. Details of Restoration :

i Material being used in Restoration

: Bamboo, Brick bats

ii Equipment/Tools being used in Restoration works:

Tractor

iii Procedure taken up in Restoration works

Manual

iv Restored Length

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

Signature of JE/AE/EE

[Signature]
28/01/21
JE

[Signature]
28.01.21
EE

Signature

(Name of Inspector)

[Signature]
28/01/2021

[Signature]

28/01/2021

J.E.