

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				21
① clearing and grubbing --					
Qty vide TMB-P-16					
1.50 Hect @ Rs-50148.62/Hect					
					Rs-75223=00
② Construction of embankment --					
with lead up 100 mts --					
Qty vide TMB-P-27					
11361.80 m ³ @ Rs-121.50/m ³					
					-Rs-1380459.00
③ E/work in Box cutting --					
Qty vide TMB-P-16					
200.25 m ³ @ Rs-123.75/m ³					
					-Rs-25895=00
④ Construction of subgrade					
Qty vide TMB-P-					
P-16-1531.57					
P-24-231.39					
1762.96 m ³					
1762.90 m ³ @ Rs-132.68 m ³					
					-Rs-233902=00
⑤ Construction of USB ---					
Qty vide TMB-P-					
P-16-1724.45 m ³					
P-21-2.21 m ³					
1726.66 m ³					
1726.66 m ³ @ Rs-2426.41/m ³					
					-Rs-4189585=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF-Amount - Rs-			
⑥ Construction of stone matal					
Worn - Grade - III -					
Qty vide TMB - P-					
P-16 -		872.21			
P-21 -		0.83			
		873.04	m ³		
873.04 m ³ @ Rs-		2641.00	/m ³		
					- Rs-2305699=00
⑦ Excavation in Foundation -					
Qty vide TMB - P-17					
33.54 m ³ @ Rs-		288.02	/m ³		
					- Rs-9660.00
⑧ Prov. Concrete For Plain					
in open Foundation - m-15 -					
Qty vide TMB - P-17					
2.65 m ³ @ Rs-		5629.96	/m ³		
					- Rs-14919=00
⑨ Brick masonry work in					
Foundation -					
Qty vide TMB - P-17					
16.52 m ³ @ Rs-		5810.84	/m ³		
					- Rs-95995=00
⑩ Brick masonry work in					
Substructure -					
Qty vide TMB - P-17					
10.09 m ³ @ Rs-		6062.55	/m ³		
					- Rs-61171=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF-Amount - Rs-			
⑪ Prov. and laying Hume Pipe					
1000mm dia -					
Qty vide TMB-P-17					
7.50 mts @ Rs-4206.25/mt					
					- Rs-31547=00
⑫ Laying bedding on well					
Qty vide TMB-P-17					
3.57 m ³ @ Rs-391.79/m ³					
					- Rs-1399=00
⑬ Filling in Foundation Trench-					
Qty vide TMB-P-18					
7.64 m ³ @ Rs-391.79/m ³					
					- Rs-2993=00
⑭ Brick Work in Parapet wall -					
Qty vide TMB-P-18					
2.88 m ³ @ Rs-6091.62/m ³					
					- Rs-17544=00
⑮ Plastering in Cm-1:4					
Qty vide TMB-P-18					
20.16 m ³ @ Rs-193.05/m ²					
					- Rs-3892=00
⑯ Prov. and apply -					
Prime Coat (SS-1) -					
Qty vide TMB-P-					
P-18-7875.00 m ²					
P-22-1698.54					
9573.54 m ² @ Rs-49.10/m ²					
					- Rs-470061=00

Continuation

CF-Amount - Rs-


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF-Ament - Rs-				
(17) Prov. and ably. -					
Tade bat (RS-1) -					
Qty vide TMB-P-					
P-18 - 7875.00					
P-22 - 1698.54					
9573.54 m ²					
9573.54 m ² @ Rs-16.42/m ² -					
Rs-157198=00					
(18) Mix seal surfacing -					
Qty vide TMB-P-					
P-18 - 7875.00					
P-22 - 1698.54					
9573.54 m ²					
9573.54 m ² @ Rs-204.25/m ²					
Rs-1955396=00					
(19) Construction of CE-Pavement -					
m-30 - mix -					
Qty vide TMB-P-19					
330.79 m ³ @ Rs-7019.75/m ³					
Rs-2322063=00					
(20) Prov. and fixing mmsy-Band -					
Qty vide TMB-P-19					
P-19 - 2 NO					
P-23 - 1 NO					
3 NO @ Rs-11834.80/Each					
Rs-35505=00					
CF-Ament - Rs-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF-Amount - Rs-				
(21) Construction of Reference & Working Bench marks -					
Qty vide TMB-P-21					
3.100 km @ Rs-3301.80/km					
					- Rs-10236=00
(22) Construction of Reference Pillars / Burzees -					
Qty vide TMB-P-21					
3.100 km @ Rs-1573.49/km					
					- Rs-4878=00
(23) Ordinary km Stone -					
Qty vide TMB-P-22					
4 No @ Rs-2446.57/Each					
					- Rs-9786=00
(24) 200 m Stone -					
Qty vide TMB-P-21					
12 No @ Rs-683.90/Each					
					- Rs-8207=00
(25) Boundary Pillars -					
Qty vide TMB-P-21					
36 No @ Rs-530.72/Each					
					- Rs-19106=00
(26) Cable duct Across the Road -					
Qty vide TMB-P-22					
20.00 mts @ Rs-1450.90/mts					
					- Rs-29018=00
CF-Amount - Rs-					

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF - Amount - Rs -				
(27) 23	Painting two coats on New -				
	Qty vide mB-P-23				
	21.76 m ² @ Rs-108.70/m ²				
	- Rs-2367=00				
(28) 26	Prov. and fix. Cantingy. bar.				
	(i) 600 mm equilateral triangle -				
	Qty vide mB-P-23				
	1 No @ Rs-4141.62/Each				
	- Rs-4142=00				
	(ii) 600 mm x 450 mm Rectangular.				
	Qty vide mB-P-23				
	1 No @ Rs-16808=00				
	(iii) 900 mm side octagon -				
	Qty vide mB-P-23				
	1 No @ Rs-10256.58/Each				
	- Rs-10257=00				
(29)	Road markings -				
(i) 27	BT Surface -				
	Qty vide mB-P-23				
	510.00 m ² @ Rs-770.00/m ²				
	- Rs-392700=00				
(ii) 28	Concrete surface -				
	Qty vide mB-P-24				
	110.00 m ² @ Rs-875.00/m ²				
	- Rs-96250=00				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3	BT-Area L-Rs-				
(30)	Construction of embankment				
	Lead up to 1000 m --				
	1469.29 m ³ @ Rs-156.57/m ³				
	— Rs-230047=00				
	Rs-14223908=00				
	Less 10% Below = (-) Rs-1422391=00				
	Rs-12801517=00				
	Less For Previous				
	BU-Ca-III-P-19				Rs-10946626=00
					Rs-1854891=00
	P.S.H. 28/05/2021 				21 A.T.


 8-2-21

material statement

(1) E/work - 12831.09 m³

(2) SS-1 1.444 mT

(2) RS-1 0.467 mT

(3) S-90 - 3.227 mT

(4) Stone chips - 45.86 m³

(5) Sand - 0.88 m³

(6) metal - 2.90 m³

(7) maximum - 0.20 m³

P.S.H. 28/05/2021
