

Name- Rajeev H. Raut

It is Construction Reel From R.W.D.
Sawadu College Gate to Sillpaul Seema University
Schedule XLV-Form No. 134 C.S.C.

Pravara DIVISION

Groghardina SUB-DIVISION

M.B.No-247
2020-21

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापीयुक्त में
मशीन द्वारा मुद्रित 100 (एक सौ) पृष्ठ हैं
इसे श्री सहायक अभियंता के ताम से
निर्गमित किया जाता है।

22/11/21
Executive Engineer
Rural Works Department
Works Division Phulparas
22.1.21

Sch. XLV—Form No. 134

Phulparas DIVISION

Gumgaundia SUB-DIVISION

Executive Engineer
Rural Works Department
Works Division Phulparas

Measurement Book

No. 247
2020-21

Name of Officer

Executive Engineer
Rural Works Department
Works Division Phulparas
22.1.21

Date of first entry

Date of last entry

M. S. S. (S. C.) M. I. T. A. N. D. R. I. T. - R. W. D. - S. A. R. A. W. A. L. I. C. A. L. L. E. G. E.
Graduate to Sarawali S. C. M. I. T. A. N. D. R. I. T. for Phulparas Division

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	On	A/c	bill	
H/W - Construction of road from					
RWD Sarasti College Gate to					
Sabaul Scheme under N.M.S.S.					
Agency - Ramesh Kumar Bant.					
Agreement no -					
Date of agreement					
Date of work order					
Date of entry - 25-1-2021					
Remarks					

① Clearing and grubbing roadbed					
$90 \times 15.0 \times 3.5 =$				4725 m ²	
$145.0 \times 3.5 =$				507.5 m ²	
				4742.5 m ²	
				= 0.47 Hec.	
② Setting out Piler Benchmarks					
				11.0 Hec.	
③ Dismantling M.A. wall					
2.5				49.80 m ³	
④ Inst. masonry Re-c					
2.5				9.0 m ³	
⑤ Construction of embankment					
$90 \times 15.0 \text{ m} \times 1.0 \text{ m} \times 0.3 \text{ m} =$				1620.0 m ³	
① Lead 1000 m					
20% of 1620.0 =				324.0 m ³	

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) setting out- Benchmark p/w					
11000 side P-1 gun no 2					
CB 2538.98/each- B 22,929=00					
(2) clearing and grubbing					
0.47 Hec side P-1 gun-1					
CB 49496.70/Hec B 23,412=00.					
(3) Dismantling- Brick work					
49.50 m ³ side P-1 gun 3					
CB 228.72/m ³ B 11,322=00					
(4) Dismantling- P.C.C./R.C.C.					
9.0 m ³ side P-1 gun-4					
CB 398.10/m ³ B 3,583=00					
(5) Construction of embankment					
(i) Lead 1000 m					
324.0 m ³ side P-1 gun 5					
CB 175.11/m ³ B 56,736=00.					
(ii) Lead 1000 m					
1296.0 m ³ side P-2 gun 5					
CB 139.90/m ³ B 1,81,310=00.					
(6) G.S.D. gun I					
850.50 m ³ side P-2 gun 11					
CB 3473.44/m ³ B 29,54,161=00.					
(7) Earthwork in excavation					
119.19 m ³ side P-2 gun 6					
CB 260.59/m ³ B 31,060=00					
(8) P.C.C. mix					
18.38 m ³ side P-2 gun 7					
CB 6417.84/m ³ Continuation. B 1,17,960=00.					
B 33,96,157=00					

[illegible]

Continuation