

Sch. XLV-Form No. 134 22

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Less previous			B.F		Rs 66,67,252.00
Payment vide	ETM A page 13			⊙	43,57,599.00
				A	23,09,653.00

M. S. D. S. S.
05-08-21

ABIND
5.02.21
AC

JR, Kargahar

99
No
8/2/21

Material statement

(i) stone chips	163.62 m ³
(ii) coarse sand	91.48 m ³

Sch. XLV-Form No. 134

14

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Second on A/c Bill

Name of work + Pk Ke Majdik de Bandilara

Under R.D. Chy Zimargafar block.

Agency + Rabinan Kurva Singh, id - Belashpur

P.O. - Ghorolila P.S. - Kargafar - dist - Pafatad

Ag. No. + 34/30.0/20-21.

date of estimate - 27-05-20.

date of completion - 26-05-21.

(S) PIV G.S.B. Chy-I (with coarse

sand) by well graded material

as per T.S. clause 402-403 to P/P

(UPTO 100% measurement)

at 0 to 129.80 m B-T

4 30.00 4.05 0.20 97.200 m³

1 9.20 4.05 0.20 7.452 m³

at 129.80 to 135.60 m R.C.C bridge.

at 135.60 to 156 m

1 20.40 4.05 4.70

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Second on A/c Bill					
Abstract of cost					
(1) Const ⁿ & setting out 6 ft					
Pillar — do — m/l					
1.200 K ³ wide T ⁿ B Page 10					
@ 27,331.08/K ³					32,797.00
(2.) clearing & grubbing road					
land — do — e/l					
0.42 H ² wide T ⁿ B Page 10					
@ 58,321.70/H ²					24,495.00
(3.) Const ⁿ of embankment with					
material obtained from borrow					
At land 100 m — do — E/L					
2373.530 m ³ wide T ⁿ B Page 10					
454.920 m ³ wide T ⁿ B Page 18					
2828.450 m ³ @ 166.69/m ³					4,71,474.00
(4.) P.V. G.S.A. Class I (with coarse					
sand) by well graded material					
as per T.S. class 402 — do — E/L					
770.09 m ³ wide T ⁿ B Page 10					
25.23 m ³ wide T ⁿ B Page 15.					
795.32 m ³ @ 3056.82/m ³					24,31,150.00
(5) P.V. w.d. Gr III with stone					
screening 75% (11.2 mm) as per					
T.S. class 405 — do — E/L					
70.031 m ³ wide T ⁿ B Page 10.					
270.849 m ³ wide T ⁿ B Page 17.					
340.88 m ³ @ 4240.87/m ³					14,45,628.00
(9.) Const ⁿ of Unreinforced c.c.					

Continuation

B 44,05,544.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Perimeter 1430 with corner					
Stone aggregate with 43 grade					
concrete		do		E/L	
181.80 m ³ wide T.M.B Page 18.					
@ 6956 50/m ³					12,64,692.00
(13) P.V.T. Siding of m.m. 4.53					
Typical endowment sign board,					
Ordinary information board					
Maintenance board		do		E/L	
2 Nos wide T.M.B Page 11.					
@ 9888.34/m ³					19,777.00
(14) E/W in excavation					
found of structure		do		E/L	
170.61 m ³ wide T.M.B Page 11					
@ 304.33/m ³					51,921.00
(15) P.V.R.C.C. Misnomer found					
do				E/L	
30.21 m ³ wide T.M.B Page 11.					
@ 5206.81/m ³					1,57,298.00
(16) P.V. & hydrop R.C.C. Ripe					
N.B. 600 mm		do		E/L	
22.50 m wide T.M.B Page 11.					
@ 1283.13/m					28,870.00
(17) P.V. B/W in CH (1.4) in					
Road wall		do		E/L	
9631 m ³ wide T.M.B Page 11.					
@ 6138.17/m ³					5,91,167.00
(20) Sand filling in found					
Trenches		do		E/L	

Continuation

65,19,269.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
3.47 m ² wide T.M.B. Page 11					
@ 438.17/m ²					1520.00
(21) B/w 2m em (1:4) 2m					
Sound m. — do — E/S					
114.00 m ² wide T.M.B. Page 11					
@ 5206.81/m ²					593,576.00
(22) P/V R.C.C. 125 in sub-					
- structure — do — E/S					
4.035 m ² wide T.M.B. Page 12.					
@ 6228.40/m ²					25,132.00
(24) P/V & Laying R.C.C. 125					
in deck slab — do — E/S.					
18.58 m ² wide T.M.B. Page 12.					
@ 7240.36/m ²					1,34,526.00
(25) Supply, lifting & blocking					
HYSO bar reinforcement in					
super structure — do — E/S					
2.18 m ² wide T.M.B. Page 12.					
@ 58,965.29/m ²					128,544.00
(26) P/V & Sillings Joints Sealing					
compound — do — E/S					
15.00 m wide T.M.B. Page 12.					
@ 45.40/m					681.00
(28) P/V weep holes in s/w do E/S					
36 nos wide T.M.B. Page 12.					
@ 133.60/HOS					4810.00
Less 10% below of Per				B	7408,058.00
agreement — do —				⊖	740,806.00
				C =	66,67,252.00

Continuation