

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, महनार (वैशाली)

पत्रांक
प्रेषक ,

177

/महनार/दिनांक :- 08/02/2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार

सेवा में,

नोडल पदाधिकारी, MR (3054)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MR (3054) नई अनुरक्षण निति-2018 के तहत निर्माणाधीन/निर्मित पथ की राशि की अधियाचना पत्र समर्पित करने के संबंध में।


महाशय,

उपरोक्त विषय के संदर्भ में MR (3054) नई अनुरक्षण निति-2018 निर्माणाधीन/निर्मित पथ के लिए राशि की अधियाचना विहित प्रपत्र में समर्पित की जा रही है।

विदित है कि अधियाचित पथ का कार्य संतोषप्रद है। अधियाचित पथ में आवंटन देने की कृपा की जाये।

अनु0:-1. अधियाचना विहित प्रपत्र।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार
08/02/21



3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division. Mahnar

Sl No	Package No	Name of the Road (English)	Project ID as per MIS	Administrative Approval (AA) Letter no Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No & Date	Date Completion as per Agreement	Actual Date of Completion	Value of IRI (In mm/Km)	Thickness of Bitumen Layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	Up to Date Expenditure as per MIS	Requisition against work done (in Lakh)	Remarks
					Length (In KM)	Amount of Lakh	Initial Rectification and Surface Renewal (in Lakh)	Five Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20/Mahnar-03	Chechar Ghat - Khanpur	NEA220002036	Lt-2178, Dt-06.07.2019	5.32	154.20700	87.49500	42.21595	03/MBD/19-20 06.03.2020	05.12.2020	-	1788	25 mm	5.500%	0.00	0.00	70.16064	
2	MR-N/19-20/Mahnar-04	Rahimapur - Rajashan Chowk Mahnar Road Path	NEA220002014	Lt-2178, Dt-06.07.2019	2.00	56.16810	34.51600	12.52377	04/MBD/19-20 06.03.2020	05.12.2020	-	2216	25 mm	5.050%	0.00	0.00	30.79553	
3	MR-N/19-20/Mahnar-05	Khilwat Masjid Ghat - Khilwat Rastrapita Marg	NEA220002032	Lt-2178, Dt-06.07.2019	1.62	51.88030	24.09000	10.82448	05/MBD/19-20 06.03.2020	05.12.2020	-	2013.00	25 mm	5.050%	0.00	0.00	20.34365	
4	MR-N/19-20/Mahnar-05	Kunwari Barai Tola - Kanchanpur	NEA220002018	Lt-2178, Dt-06.07.2019	1.10	33.16720	20.41600	7.37067	05/MBD/19-20 06.03.2020	05.12.2020	-	2656.00	25 mm	5.050%	0.00	0.00	17.30231	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2 Up-to-date Physical Progress has been uploaded in MIS


DAO
RWD, Works Division, Mahnar


Executive Engineer
RWD, Works Division, Mahnar

Lab Job number :376

Date :30-01-2021

Name of Customer :VISHNU HARI

Name of Work/ Road :Khilwat masjid ghat to khilwat Rashtpita marg


Sr.no	Location of test(in km)	Corrected U.I value(mm/km)	Road catagory
2	0.1	1371	G
3	0.2	2063	G
4	0.3	2063	G
5	0.4	2162	G
6	0.5	1766	G
7	0.6	2261	G
8	0.7	2063	G
9	0.8	2063	G
10	0.9	1667	G
11	1	1865	G
12	1.1	1667	G
13	1.2	1667	G
14	1.3	1964	G
15	1.4	1766	G
16	1.5	3151	G
17	1.6	2656	G



Khilwat masjid ghat to Khilwat rastpita Marg

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	CATEGORY ROAD	IRI	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 0.989 * X - 13.58		
30/ 1/ 21	14: 12: 18	5	0.1	140	0	1400	1371	G	2	25.65004	85.312508	Normal	X = 3200		
30/ 1/ 21	14: 12: 18	5	0.1	210	20.2	2100	2063	G	2.88	25.65052	85.311665	Normal	Y = 3151		
30/ 1/ 21	14: 13: 0	5	0.1	210	20.2	2100	2063	G	2.88	25.65093	85.31074	Normal			
30/ 1/ 21	14: 13: 0	5	0.1	220	20.2	2200	2162	G	3	25.65037	85.31005	Normal			
30/ 1/ 21	14: 13: 30	5	0.1	180	10.1	1800	1766	G	2.51	25.64955	85.309578	Curve	(R) RURAL ROAD		
30/ 1/ 21	14: 14: 6	5	0.1	230	10.1	2300	2261	G	3.13	25.64891	85.309747	Normal	Good	Average	Poor
30/ 1/ 21	14: 14: 6	5	0.1	210	20.2	2100	2063	G	2.88	25.64808	85.309308	Normal	<4000	4001-5000	>5001
30/ 1/ 21	14: 14: 41	5	0.1	210	20.2	2100	2063	G	2.88	25.64725	85.308803	Curve			
30/ 1/ 21	14: 15: 0	5	0.1	170	20.2	1700	1667	G	2.38	25.6465	85.308	Normal			
30/ 1/ 21	14: 15: 16	5	0.1	190	10.1	1900	1865	G	2.63	25.64583	85.307743	Normal			
30/ 1/ 21	14: 15: 16	5	0.1	170	20.2	1700	1667	G	2.38	25.64495	85.307373	Normal			
30/ 1/ 21	14: 18: 12	5	0.1	170	0	1700	1667	G	2.38	25.64649	85.308	Normal			
30/ 1/ 21	14: 19: 23	5	0.1	200	0	2000	1964	G	2.76	25.65015	85.309427	Normal			
30/ 1/ 21	14: 19: 58	5	0.1	180	20.2	1800	1766	G	2.51	25.6504	85.3084	Speed Breaker			
30/ 1/ 21	14: 20: 0	5	0.1	320	10.1	3200	3151	G	4.2	25.65061	85.307473	Normal			
30/ 1/ 21	14: 20: 34	5	0.1	270	10.1	2700	2656	G	3.61	25.65119	85.306918	Normal			
Average =							2013								

for



[Handwritten signature]

Khilwat Masjid ghat to Khilwat-Rastropita

Schedule XLV-Form No. 134
Marg

Mahar M/R DIVISION

Bidpur SUB-DIVISION

MEASUREMENT BOOK

592

(These four lines should be repeated at the commencement the measurements relating to each work.)

Particulars	Details of actual measurement				Contents c area
	No.	L.	B.	D.	
<u>Est on A/c Bill</u>					
<u>M/W:- Const. of road from</u>					
<u>Khilwat Masjid Ghat to</u>					
<u>Khilwat Rastapita Marg.</u>					
<u>M/A:- M/s Sai Vishnu hari</u>					
<u>A/HO:- 05/MBD/2019-2020</u>					
<u>Date of work order:- 06-3-2020</u>					
<u>Date of completion:- 05-12-2020</u>					
<u>Date of Measurement:-</u>					
<u>Details of work:-</u>					
<u>Item No (1):- clearing and</u>					
<u>grabbing road land etc</u>					
<u>2 x 20 x 30.00 x 1.00 = 1200.00H²</u>					
<u>2 x 20 x 30.00 x 1.00 = 1200.00H²</u>					
<u>2 x 10 x 30.00 x 1.00 = 600.00H²</u>					
<u>2 x 4 x 30.00 x 1.00 = 240.00H²</u>					
<u>3240.00H²</u>					
<u>Or 0.32H²</u>					
<u>Item No (2):- providing and</u>					
<u>applying tack coat etc</u>					
<u>3 x 20.00 x 3.75 = 225.00H²</u>					
<u>1 x 21.00 x 3.75 = 78.75H²</u>					
<u>303.75H²</u>					
<u>Item No (3):- providing, laying &</u>					
<u>rolling Mix sed/surfacing etc</u>					
<u>Continuation</u>					
<u>of 4 m wide Item No (3) ie = 303.75H²</u>					
<u>25.12.20</u>					
<u>25/12/20</u>					
<u>J.E</u>					

Scanned by CamScanner