

PT. B. NO - 3288

Schedule XLV Form No. 134.

$$\begin{array}{r} 90 \\ \hline 24926 \div 277 \\ \hline 89 \\ \hline 24274 \\ \hline 87113 \end{array}$$

DIVISION

27/2/2017

SUB-DIVISION

2012/12/24

Measurement Book

PA-13-110-3288

(These four lines should be repeated at the commencement of the measurement relating to each work)

[illegible]

① clearing and grubbing			
road Land - - do - -			
$2 \times 52 \times 30 \times 2.0 = 6240 \text{ m}^2$			
$2 \times 10 \times 2.0 = 40 \text{ m}^2$			
Total 6280 m^2			
$\frac{6280 \text{ m}^2}{10000} = 0.63 \text{ Hectar}$			

② Box cutting
Excavation for roadway
in soil — — do — —

(A) Be side of BES for prov. of flexible road

RP Gr¹

2x	7x30	x0.525	x0.10	= 22.05m
2x	1x20	x0.525	x0.10	= 2.10m

(B) Rigid road

2	9	30	0.375	0.10	= 20.25m
2	1	20	0.375	0.10	= 1.50m
Continuation					Total 45.90m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

③ const. of embankment
with approved material
cutting and excavation from drain
and found
as per technical specifications

RPSM $\left[2 \times 4 \times 25 \times 0.6 \times 0.4 = 4.8 \text{ m}^3 \right]$
Limit to 27.54 m^3

④ const. of embankment
with material obtained
from borrow pits
do - -

For 1000 m lead

RPSM $\left[\begin{array}{l} 2 \times 4 \times 25 \times 0.5 \times 0.5 = 50 \text{ m}^3 \\ 2 \times 4 \times 25 \times 0.6 \times 0.5 = 60 \text{ m}^3 \\ 2 \times 4 \times 25 \times 0.6 \times 0.4 = 48 \text{ m}^3 \\ 2 \times 8 \times 25 \times 0.5 \times 0.4 = 80 \text{ m}^3 \\ 2 \times 4 \times 15 \times 0.5 \times 0.4 = 24 \text{ m}^3 \end{array} \right]$
Total 262 m^3
Limit to 246.16 m^3

⑤ const. of subgrade and
earthen shoulders
do - -
as per technical specifications

A. 9m flexible road
Full width $35 \times 30 \times 6 \times 0.3 = 1890 \text{ m}^3$
Side of WSB $2 \times 35 \times 30 \times 0.975 \times 0.2 = 409.50$
Side of WSB above BES $2 \times 7 \times 30 \times 0.975 \times 0.1 = 40.95$
 $2 \times 1 \times 20 \times 0.975 \times 0.1 = 3.90$
Side of WBM $2 \times 33 \times 30 \times 0.975 \times 0.1 = 194.25$
Continuation
 $2 \times 33 \times 30 \times 1.125 \times 0.075 = 167.06$
Total 2511.41 m^3

Sch. XLV-Form No: 134.

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(B) Rigid road					
side of WBM					
$\frac{3}{2}$ [2x 9x 30x 0.625x 0.075 = 25.312m ³					
$\frac{2}{2}$ [2x 1x 20x 0.625x 0.075 = 1.875m ³					
side of PCC					
$\frac{3}{2}$ [2x 9x 30x 0.625x 0.16 = 54m ³					
$\frac{2}{2}$ [2x 1x 20x 0.625x 0.16 = 4.0m ³					
					Total 85.187
Total A+B					
					2511.41 + 85.187 = 2596.597 m ³

(C) const of granular subbase					
as per technical specification					
(A) flexible road					
GSB in full width					
$\frac{3}{2}$ [1x 7x 30x 4.050x 0.10 = 85.05					
$\frac{2}{2}$ [1x 20x 4.050x 0.10 = 8.10					
GSB in widening					22.05
2x 7x 30x 0.525x 0.10 = 11.025					
2x 20x 0.525x 0.10 = 4.05					2.10
GSB in earthen portion					
42x 25x 4.050x 0.20 = 850.50					
extra profile correction					
15x 3x 0.1 = 4.5m ³					
					Total 972.30m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ rigid portion					
$2 \times 9 \times 30 \times 0.375 \times 0.1 =$					$20.25 m^3$
$2 \times 1 \times 20 \times 0.375 \times 0.1 =$					$1.50 m^3$
for profile correction					
$1.5 \times 3 \times 0.1 =$					$4.50 m^3$
For extra widening					
$2.5 \times (3.95 - 3.75) \times 0.1 =$					$0.50 m^3$
Total					26.75
Limit to					$26.54 m^3$
Total A+B					
$972.30 + 26.54 =$					
Total =					$998.84 m^3$
⑥ WBM gr-II					
Providing, laying spreading					
and compacting stone					
aggregates - do - -					
as per technical specifi-					
flexible road					
$33 \times 30 \times 3.75 \times 0.075 =$					278.437
rigid portion					
$2 \times 9 \times 30 \times 3.75 \times 0.075 =$					75.937
$1 \times 20 \times 3.75 \times 0.075 =$					5.625
extra widening					
$2.5 \times (3.95 - 3.75) \times 0.075 =$					0.375
Total					$360.374 m^3$

Continuation

p. 10

[illegible]

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1. <u>cleaning and grubbing road</u>					
Land - - do - -					
ant = 0.63 Hectare vide					
TMP page - ① item - ①					
@ Rs 51133.76 / Hect = Rs 32112 =					
② <u>Box cutting</u>					
Excavation for roadway					
in soil - - do - -					
ant = 45.90 m ³ vide					
TMP page - ① item - ②					
@ Rs 126.24 / m ³ = Rs 5795 =					
③ <u>const. of embankment</u>					
with approved material					
cutting - - do - from drain					
- - do - -					
ant = 27.54 m ³ Page - ②					
item - ③ @ Rs 88.36 / m ³					
= Rs 2433 =					
④ <u>const. of embankment</u>					
with material - - do -					
obtained from borrow					
pits - - do - -					
ant = 246.16 m ³ Page - ②					
item - ④ @ Rs 184.30 / m ³					
= Rs 45367 =					

Continued to T.R. 85707 =

B/P R 85707=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ cont. of subgrade of earthen shoulder.					
— do —					
Qnt = 2596.597 m ³ v/c					
TMB Page - ③ item - ⑤					
@ Rs 210.88/m ³ = Rs					547570=
⑥ cont. of granular subbase					
— do —					
Qnt = 998.84 m ³ v/c					
TMB Page - ④ ④					
item - ⑥ @ Rs 35418.82/m ³					

= Rs 3544703=

⑦ WBM ge - III

Providing, laying spreading and compacting stone

— do —

Qnt = 360.374 m³ v/c

TMB Page - ④

item - ⑦ @ Rs 4301.87/m³

= Rs 1550282=

⑧ const. of unreinforced plain cement concrete

— do —

Qnt = 177.20 m³ v/c

TMB Page - ⑤ item - ⑧

Continuation

C/O T. Rs 5728262

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① R	783	9.28	m ³	R	1389120 =
				T. R	7117382 =
Add GST - 12%				① R	854086 =
Add labour cum 1% ① R				R	71174 =
				T. R	8042642 =
Gsingh 05/01/2021 J.E.					
RPSM 5-1-2021 A.E. Lahladpur					
① R 71174					

material statement

- ① E/W = 2870.297 m³
- ② metal = (898.956 m + 436.05)
= 1335.006 m³
- ③ coarse sand = 382.888 m³ ~~462.628 m³~~ ^{462.628 m³}
- ④ stone screening = 86.489 m³
- ⑤ stone chips = 159.48 m³
- ⑥ cement = 62.02 tone

Gsingh 05/01/2021 J.E.					
RPSM 5-1-2021 A.E. Lahladpur					

Continuation