

1329

Shadeliit tola to Brak
Shedule XLV Form No. 134.

Supaul.

DIVISION

Supaul.

SUB-DIVISION

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd &			A/C	BILL	

Name of work:- Construction of Road from Mahadeulit to la to Brahampur (MMGSZ)

Name of Agency:- Anand Kumar

Agreement No:- 93SBD2019-20

Agreement value:- 28,91,962 = Rs

Date of Start:- 14/03/2020

Date of Complⁿ:- 13/02/2020

Date of measurement:- 05/10/2020

1) Construction of Cement

Concrete Pavement M-30

— do all complete —

$$1 \times 7.70 \text{ m} \times \frac{(8.30 + 3.75)}{2} \times 0.160 = 7.420 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times \frac{(3.75 + 3.90)}{2} \times 0.160 = 18.360 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times \frac{(3.90 + 3.75)}{2} \times 0.160 = 18.360 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times \frac{(3.75 + 3.90)}{2} \times 0.160 = 18.360 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times \frac{(3.90 + 5.30 + 3.75)}{3} \times 0.160 = 20.724 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times \frac{(3.75 + 3.78)}{2} \times 0.160 = 18.072 \text{ m}^3$$

$$1 \times 30.0 \text{ m} \times 3.75 \text{ m} \times 0.160 = 18.00 \text{ m}^3$$

$$5 \text{ NOS} \times 30.0 \text{ m} \times 3.75 \text{ m} \times 0.160 = 90.00 \text{ m}^3$$

$$27.0 \text{ m} \times 3.75 \times 0.160 = 16.20 \text{ m}^3$$

$$\text{Total} = 225.492 \text{ m}^3$$

$$\text{So, Limit Qty} = 216.34 \text{ m}^3$$

18/10/2020

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/18 Ordinary kilometre					
Stone —————					
Qty - 1.0 No (vide TMBP-11)					
@ 2325.25 Rs/No —————					Rs 2325.25
19/19 200m Stone					
Qty - 2.0 No (vide TMBP-11)					
@ 620.96 Rs/No —————					Rs 1241.92
20/20 Providing & laying of					
Hot applied thermoplastic					
Compound —————					
Qty - 71.40 m ² (vide TMBP-12)					
@ 820.58 Rs/m ² —————					Rs 58589.41
Total = 24,45,578.30					24,45,578.30
Add GST @ 12% = 2,93,469.40					2,93,469.40
Add L.C @ 1% = 24,455.80					24,455.80
Total = 27,63,503.50					27,63,503.50
Less 0.01% B.E.D. —————					2763.50
Less Primary Bill Amount —————					2763.50
Limit 2763.50 —————					2763.50
Total = 24,18,887.50					24,18,887.50
Less payment — (-) —————					344616.20
24/12/2020					24,18,569.20
JE					
09.12.2020					
A.E.					

Continuation

Limit Allotment Rs 2,00,000.00