

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	1st and final Bill				
Name of Work:-	Primary School Mohanpur to Chhoti Mohanpur Tantritolatax Under MMHSY(SC)				
Agency:-	Sri Brajesh Kumar, Tilkamanti, Bhagalpur				
Aggt No:-	33 SBD/2020-21				
Date of Start:-	22/12/20				
Date of Completion:-	21/3/21				
Actual date of Completion:-	06/02/21				
1) P/F benchmark pillars etc. all comp		0.30km			0.30km
2) clearing and grubbing of road land etc. - all comp					
		4x15.0m x 3.50m =	210.00m ²		
		3x15.0m x 3.50m =	157.50m ²		
		1x11.0m x 2.50m =	27.50m ²		
		6x15.0m x 3.50m =	315.00m ²		
		6x15.0m x 3.50m =	315.00m ²		
		1x11.0m x 2.0m =	22.00m ²		
		Total	1047.00m ²		
		=	0.1047 Hec		

(Continuation)

Sch: XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					B.F.R. 2139206=00
1) CCP = 181.20 M ³ UMC TMB P=8					
@ R 602.84/M ³ x 10%					-R 10925=00
2) PCC N ₁₅ in foundation = 2.94 M ³ UMC TMB P=8					
@ R 520.26/M ³ x 10%					-R 147=00
3) PCC N ₂₀ in substructure					
15.16 M ³ UMC TMB P=8					
@ R 595.16/M ³ x 10%					-R 902=00
					Total R 2151180=00
					Less 0.65% as per agreement (-) 13983=00
					Total R 2137197=00
<u>ad</u> 06/04/21 TE <u>ad</u> 06/04/21 A-2					
Material statement					
1) Earth =	1740.7	M ³			
2) Sand =	101.11	M ³			
3) S/cups =	172.17	M ³			
4) WBM-3 =	102.79	M ³			
5) Screening materials =	20.39	M ³			
6) GSB materials =	26.56	M ³			

(Continuation)