

Name of work- Contⁿ of road from Mukhopur
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Cont ⁿ of road from Mukhopur Jagorei ke Ghar to R.S. Vidyalyaya Gasha.					
Agency - Bhola Kumar					
Ag. No - 38580/2020-21					
S.W.O - 16.09.20					
D.O.C - 15.9.21					
Date of Mt. - 5/11/20					

Record Entry

1. Setting out of -

- (i) Working B.M. - 2 Nos
 (ii) Ref. pillar - 7 Nos

2. Cleanup & levelling
road land -

$$47 \times 30.00 \times 1.50 = 2115 \text{ m}^2$$

$$1 \times 10.0 \times 1.50 = 15 \text{ m}^2$$

$$\leftarrow 2130$$

$$2130 / 10,000$$

$$= 0.22 \text{ Hec.}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Lot on A/c Bill

4/10 - Const. of road from Muktapur Jagadew Ke Ghar to R.S. Vidyalaya Gadhwa Taluk.

Agency - Sri Bhala Kumar

Sp. No. - 38 SPO/2020-21

Date of Mts. - 3/2/21

Details -

1. P.W. 1. Leasing

S/N Gr III. . . do. . .

all camp. job.

B.T. Portion -

$$\{ 10 \times 30.00 \times 3.75 \times 0.075 = 84.37$$

$$\{ 10 \times 30.00 \times 3.75 \times 0.075 = 84.37$$

$$\{ 5 \times 30.00 \times 3.75 \times 0.075 = 42.18$$

$$1 \times 20.00 \times 3.75 \times 0.075 = 5.62$$

C.P. Portion -

$$\{ 10 \times 30.00 \times 3.75 \times 0.075 = 84.37$$

$$\{ 10 \times 30.00 \times 3.75 \times 0.075 = 84.37$$

$$1 \times 30.00 \times 3.75 \times 0.075 = 8.43$$

$$1 \times 20.00 \times 3.75 \times 0.075 = 5.62$$

399.33 m³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. Const. of a bankment with app. m. l. a.					
			0.5	1:1 1/2	
R.H.S					
$5 \times 30.00 \times \frac{1.00 + 1.75}{2} \times 0.50$					= 103.12
$5 \times 30.00 \times \frac{1.0 + 1.75}{2} \times 0.50$					= 103.12
$5 \times 30.0 \times \frac{1.0 + 1.75}{2} \times 0.5$					= 103.12
$3 \times 30.0 \times \frac{1.0 + 1.75}{2} \times 0.50$					= 103.12
$10 \times 30.0 \times \frac{1.0 + 1.75}{2} \times 0.50$					= 206.25
$5 \times 30.0 \times \frac{1.0 + 1.75}{2} \times 0.50$					= 103.12
L.H.S					
$10 \times 30.0 \times \frac{1.0 + 1.75}{2} \times 0.50$					= 202.50
$10 \times 30.00 \times \frac{1.0 + 1.75}{2} \times 0.60$					= 247.50
					1171.85 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of Cont.				
1. Setting out of -					
(i) Working B.M. - 2 Nos. P-1					
@ Rs. 3281.54/E-hs.					7763 = 00
(ii) Refo. pillar - 7 Nos. P-1					
@ Rs. 1781.87/E - Rs.					12473 = 00
2. Clearing & Grubbing -					
0.22 Hect. P-1					
@ Rs. 51133.76/Hect. - Rs.					11249 = 00
3. Const ⁿ of embankment -					
1460.60 m ³ P-7					
@ Rs. 150.38/m ³ - Rs.					219645 = 00
4. E/W in box cutting					
do do					
129.60 m ³ P-2					
@ Rs. 74.16/m ³ - Rs.					9611 = 00
5. Const ⁿ & Prov. & laying Lab.					
500.50 m ³ P-4					
@ Rs. 2322.54/m ³ - Rs.					116243 = 00
6.					

Continuation

