

प्रमाणित किया जाता है कि इस मापी
प्लान में भूमीन से दफा क्रमांक 01

4th on A/c Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Ramadhar mahata to Bangali colony road					
Agency - Vikash Kumar Pandey					
Agg. No - 35/19-20					
Date of commencement - 27.01.2020					
Date of comp - 26.01.2024					
Date of finaly 3.12.2020					
1/30) E/w in excavation for second.					
do all comp					
1x2x1.5m x 0.900m x 1.50m = 2.70m³					4.05m ³
7x2x1.5m x 2.50m x 0.900m = 47.25m ³					
					51.30m ³
2/41) P/v & laying boulder apron					
do all comp					
1x2x1.5m x 1.5m x 0.600m = 2.7m ³					
4x4x3.0m x 1.5m x 0.600m = 10.8m ³					
7x2x1.5m x 2.5m x 0.600m = 31.50m ³					
7x4x2.0m x 3.0m x 0.600m = 100.80m ³					
					145.80m ³
3/23) P/v & lining of typical mmb sy					
do all comp					

Continuation

Qty = 2 MW

1/25/12/2020
OF

63/12/20
AB

Abstract of cost

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference & working bench mark					
do do all comp					
QVTMBP (Q) = 1.95 km					
@ Rs 11514.20/mch					Rs 22453.00
2) Const. of reference pillar					
do do all comp					
QVTMBP (Q) = 1.95 km					
@ Rs 11168.96/mch					Rs 21779.00
3) clearing & grubbing road					
Land do all					
QVTMBP (Q) = 0.585 hect					
@ Rs 49809.13/hect					Rs 29128.00
4) Const. of Embankment					
1000m lead do all					
QVTMBP (Q) = 487.50 m ²					
@ Rs 187.92/m ²					Rs 91611.00
5) Const. of Embankment					
100m lead do all					
QVTMBP (Q) = 1137.50 m ²					
@ Rs 143.08/m ²					Rs 162754.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Const. of subgrade					
E/- shoulder	do			all	
QVTMBP (20) =	3099.38 m ³				
@ RS 129.20/m ³					RS 588262.0
7) Const. of RSB grade-I					
do	all			comp	
QVTMBP (20) =	1092.73 m ³				
@ RS 2962.67/m ³					RS 3237398.0
8) P/W & laying spreading					
WBM 0-3	do			all	
QVTMBP (20) =	548.44 m ³				
@ RS 3645.29/m ³					RS 2026645.0
9) E/W in excavation in					
found	do			all	
QVTMBP (20) =	189.42 m ³				
QVTMBP (25) =	51.30 m ³				
	240.72 m ³				
@ RS 285.71/m ³					RS 68776.0
10) sand filling in foundation					
do	all			comp	
QVTMBP (20) =	18.75 m ³				
@ RS 455.62/m ³					RS 8543.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/37) P/V P.C.C. grade 10.15 in					
Open found — do — all					
$QVTMBP(2) = 26.685 m^3$					
@ RS 6692.92/m ³ —					RS 178601.00
12/42) S/F/P 14ys D bar reinforced					
concrete — do — all					
$QVTMBP(2) = 12.35 m^3$					
@ RS 770.62/m ³ —					RS 951724.00
13/38) P/V P.C.C. m-25 grade in					
structure — do — all					
$QVTMBP(2) = 173.61 m^3$					
@ RS 8599.69/m ³ —					RS 1492992.00
14/39) Back filling behind					
abutment — do — all					
$QVTMBP(2) = 108 m^3$					
@ RS 3092.32/m ³ —					RS 333971.00
15/40) P/V weep holes in RCC					
concrete — do — all					
$QVTMBP(2) = 150 NOS$					
@ RS 103.40/each —					RS 15510.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/33) P/V Pile grade m/s in open found — do — all					
QVTMBP (13) = 26.685 m ³					
@ RS 6692.92/m ³ —					RS 178601.00
12/42) S/P/P Hy8D bar reinforcement —					
met — do — all					
QVTMBP (14) = 13.007926 MT					
Limit = 12.35 MT					
@ RS 77062.65/MT —					RS 951724.00
13/38) P/V Rec m/s grade in structure — do — all					
QVTMBP (17) = 173.61 m ³					
@ RS 8599.69/m ³ —					RS 1492992.00
14/39) Back filling behind abutment — do — all					
QVTMBP (18) = 108 m ³					
@ RS 3092.72/m ³ —					RS 333971.00
15/40) P/V weep holes in P/C concrete — do — all					
QVTMBP (19) = 150 NU					
@ RS 103.40/each —					RS 15510.00
Total —					9215500.00
less 0.02% below rate (-)					1843.00

Continuation

9213657.00
 5898547.00
 less previous payment (-) 5898240.00
 Net - 3315417.00
 3515110.00

14/11/2020
 14/11/20

15/11/20
 14/11/20

AR 2460577.00