

SBD/2010-20

^{TOLA} 5072 PASWAN TOLA To KUTRA
Schedule XLV-Form No. 134

BENIPUR MMHSY-SC
DIVISION

ALINAGAR SUB-DIVISION

MEASUREMENT BOOK

M.B.N.-1342

अनुमति प्राप्त

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल 100 टेक (पन्ने) हैं जिस को
सहायक अभियंता सि. ए. ए. कुमार ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
अलीनगर नाम से निर्गत किया जाता है

(Signature)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंगा)
15/12/2020

INDEX

PAGE

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Racool Bazar.					
N/W - Const of 3072 Paswan to a rd Kujra to a road					
N/A - In Suman Bar, Jkg					
Ago No. 76 of STD / 20-21					
Date of start is 15.12.20					
Date of comp of 14.12.21					

(1) Clearing & grubbing road land				
	34	30.00	350	= 3570.00 ^{rs}
				<u>Rs. 357Hr</u>
(2) Excavation of road work in soil				
			3023	
building of B/C/S road				
	1x2	30.00	0.385	0.10 = 29.25 ^{rs}
	1x2	10.00	0.385	0.10 = 0.75 ^{rs}
Total				→ 30 km ^{rs}

Continuation

16.12.2020

02

16/12/ AE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Conts ^h of 2.803 Grd					
do				Ts 401	
building of B12/S					
13x2	30.00	0.375	0.10		29.28 m ²
1x2	10.00	0.375	0.10		0.75 "
400 m					
leveling	4	3.00	1.50	0.125	2.25 "
	5	4.50	1.30	0.125	3.66 "
	2	10.00	1.00	0.125	2.50 "
	18	1.65	1.00	0.125	3.71 "
				Ts 401 →	42.12 m ²

24.12.2020					
J.R.					
④ Ponds, Laying, Spreading & comp. 12/12/2020					
do				405	
13	30.00	3.75	0.075		109.69 m ²
390 m					
26.12.2020					
J.R.					

Continuation

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Est on A/c Bill					
N/A - Cont ⁿ of 3072 Pasam					
to to Kuyam talu					
road (09109454 - 80)					
N/A - 8th Suram br. the					
Agri No. 76 (800)/20-21					
Date of start as agr. 15-12-2020					
Date of Comp as agr. 14-12-2021					
Actual date of comp in progress					
Abstract of cost					

① - clearing & grubbing					
V.T.M.B P ① 0.357 Ha					
@ Rs 51133.76/Ha					18254.75
② - Excavation of road					
V.T.M.B P ① 30.00m ³					
@ Rs 74.16/m ³					2224.80
③ - Cont ⁿ of W.S.B.					
V.T.M.B P ② 42.12m ³					
@ Rs 3007.66/m ³					126682.63

Continuation
C-6

147162/18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		147162.18
④	4	Providing, laying & ready			
		1.1 BM g.g. 3.			
		V.T.M.B.P. ① 109.69 m ³			
		② Rs 2795.12/m ³			416286.71
⑤	5	Const ⁿ of C.C Pav...			
		TO			
		V.T.M.B.P. ③ 234 m ³			
		④ Rs 7293.67/m ³			1706718.78
					2270168.4
		Less 0.02% of per ggt. (-) 454.4			
		Amount for this bill			2269714.2

material consumption

Stone metal - 378.7 m³

Coarse Sand - 120.46 m³

Stone Screening - 26.33 m³

05.01.2022

S. R. Almagar

05.01.2022
A. C. Almagar

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record No.</u>					
N/A - Contd of 3072 Puzum					
159 to 160 road					
(100m x 50m)					
N/A - Sri Puzum b.m. The					
Area No. 76 (S.P.)/20-21					
Date of 1st 22					15.12.20
Date of comp. 22					14.12.21

① Contd of 2.55.					
90m x 20m					
width of p.a.c					
2x11	30.00	0.50	0.10	24.75	R
2x1	20.00	0.50	0.10	1.50	"
Proportion portion					
8	30.00	3.75	0.10	90.00	"
1	10.00	3.75	0.10	3.75	"
				120.00	wt
15.0.2021					
5.12					

Continuation

Sch. XLV-Form No. 13A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Poly. bagging material 2 comp. volume = 105					
Over 488	8	30.0	3.75	0.075	67.50 m ³
	1	20.0	3.75	0.075	5.63 "
Carrying of P.C.C.					
0x11	30.0	0.375	0.075		18.56 "
0x1	20.0	0.375	0.075		1.12 "
					<u>92.81 m³</u>
12.01.2024 2-12					

③ Contd of m-emp					
C.C. prove on and					
do	1501				
12	30.0	3.75	0.16		216.00 m ³
5	30.0	3.75	0.16		90.00 "
570 m	Total →				306.00 m ³
12.01.2024					

Continuation


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st 00 A/B Part</u> <u>(up to date month)</u> N/A - Const of 3072 Program 1/19 12 Keeping 1/19 12 (00M454 - S) N/A - 2nd Survey from 1/19 Area No. 76(215)/20-2 Date of 1st 15.12.2020 Date of 2nd 14.12.2021 Actual date of comp. for program <u>Abstract of comp</u>					
① Clearing & grading 3 road VFT-09-B A (4) 0.357 Hg ② 5,133.88 - 18,255.00					
③ Excavation of road 4 work VFT-09-B A (4) 30.00 m 4 ④ 45.94 v 75.94 m ⑤ 74.16 - 5632.00 CD - 23,887.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. of			23,887.41
③ Cont ^t of 2-80s					
8 900					
VF 100 B P ④ 42.12 m					
		⑤ 120.00 y			
		162.12 m			
		② 3007.66			487,602.1
④ Ind. layer, 1100 m					
9 8 comp. 1100 m					
do					
VF 100 B P ⑤ 109.69 m					
		⑥ 92.81 y			
		202.50 m			
		② 2795.12			7,68,572.11
⑤ Cont ^t of 1000 m					
10 c.c. pavement					
do					1821
VF 100 B P ⑤ 234.00 m					
		⑥ 306.00 y			
		540.00 m			
		② 7243.67			39,38,582.1
					52.88
					39,38,582.1

Continuation

 <u>29.01.2021</u>	29.01.2021 29.01.2021 H.C. Hironaka	29.01.2021 29.01.2021
598 Armstrong		