

F.D.R. Baikunth puu

Schedule XIV-Form No. 134

Part- 3

DIVISION

SUB-DIVISION


eg B.D.D-553

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - <u>Drainable Work in Road from</u>					
<u>Fafallahbur Uchya Vidyalya Se</u>					
<u>Gombhari Pipro Tak, damaged due to</u>					
<u>Heavy rain/flood for Yr 2020-21</u>					
Authority - <u>E.E, R.O.D, Works Division,</u>					
<u>Gobalgang-2.</u>					
Agency - <u>Departmental Work.</u>					
Measurement -					
Item 1. <u>Providing brick bats billed</u>					
<u>24 ditches, including all cost of</u>					
<u>labour and material with, all</u>					
<u>complete job.</u>					
Ch - Amt to					
700 m	1	30.00	1.00	$0.30_m =$	$9.00 m^3$
	1	15.00	0.60	$0.30 =$	$2.70 "$
	1	15.00	0.50	$0.40 =$	$3.00 "$
	1	7.00	1.20	$0.60_m =$	$5.04 "$
	1	2.00	1.50	$0.80_m =$	$2.40 m^3$
	1	3.00	1.00	$0.60 =$	$1.80 "$
	1	5.00	1.40	$0.45 =$	$3.15 "$
	1	21.00	3.00	$6.00_m =$	$378.00 "$
	1	12.00	1.10	$1.20 =$	$15.84 "$
	1	15.00	2.50	$4.00_m =$	$150.00 m^3$
	1	5.00	1.40	$0.80_m =$	$5.60 "$
	1	21.00	0.70	$1.20_m =$	$17.64 m^3$
				Total =	<u>$594.14 m^3$</u>

[Signature]
23/01/2021
K

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
Item 1. Providing brick bats					
billed in ditches, including					
all cost of labour and material					
all complete job.					
594.17 m ³	@ Rs	2412.11/100	Rs 14,33,203.00		
 <u>23/01/2021</u> 		 <u>23/01/21</u>			
(22)					