

Name of work:- Const of road from 703 to Ghoraghat
Bazar Via Hachakda
Shedule XLV Form No. 134.

Name of Agency:- Geeta Devi

Rudulal Sherguhal DIVISION

Dabhi SUB-DIVISION

Measurement Book

1217

certified that this MB contains
01 to 10 machine printed pages.
This MB is issued in favour
of AE RWD(W) at Sub div. Dobhi.

[Signature]
Executive Engineer
RWD, Works Division
Sherghati

[Signature]
11/9/2020

The H.B. bearing no. 1217
is returned to Shri Chandu
Lal Kumar, P.O. Dobhi.

[Signature]
11.9.20
AE

Sch. XLV-Form No. 134

RWD(W) div. Sherghati DIVISION
Dobhi SUB-DIVISION

Measurement Book

No. 1217

Name of officer _____

Date of first entry _____

Date of last entry _____

2nd Donor Bill

Name of work: Construction
of road from T03 to Ghora
Ghat Bajar via Had Hadwa
Under MGSY Scheme

Name of Agency - 'Gizadeni'
Ag. No - 45580 - 19-20

Date of W/O: - 18/10/19

Date of completion: - 17/10/20

Date of measurement: - 5/10/20

C.D. Work

1. E/W on existing formation
of structure as per

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(27) Grade - II - 1361.30 m ²					
(28) chips - 655 m ²					
5/10/20				05.10.20	
J.E					

<u>Abstract of (28)</u>					
1. (2) Construction of reference pillars Bench mark					
side Rafe - (F) 4.0 km					
@ Rs. 1705.97 / Km Rs. 30829 =					
(22) Construction of reference Pillars and Buries side Rafe - (I) 4.0 km.					
@ Rs. 5468.91 / Km Rs. 21876 =					
2. clearing and grubbing road Land Quantity side Rafe - (F) 2.91 Hectare					
@ Rs. 49739.47 / Hectare Rs. 144742 =					

Continuation 0. Rs. 197447


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				13/12/85	197447=
3. Construction of Sub grade and earthen shoulder Quantity					
vide Rate-(7), 11081.51 m ³					
@ Rs. 196/m ³					Rs. 21,71,976=
4. Construction of Embankment with Material from Borrow Pits vide Rate-(7)					
3595.99 m ³ @ Rs. 184.74/m ³					Rs. 664,323=
5. Construction of					
Granular Sub-base					
vide Rate-(8), 3125.63 m ³					
@ Rs. 1963.69/m ³					Rs. 61,37,768=
6. Providing Laying Spreading and Compacting stone metal grade					
- (11) Quantity vide Rate-					
(11) - 1125.04 m ³ @ Rs. 3061.97/m ³					Rs. 34,44,838=
7. Construction of unreinforced cement Concrete Pavement					
Quantity vide Rate-(11)					
- 300 m ³ @ Rs. 7008.73/m ³					Rs. 21,02,619=
				C.O.R.S.	147,18,971=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P8/P25		14718971=
		C.D. Work			
8. E/W ed Car ^h =20					
found ^h wide Rafe (19)					
201.24 m ² @ RS. 285.71/m ²					RS. 57496=
9. Providing plain con					
crete on open found ^h					
wide Rafe (10) - 15.88 m ²					
@ RS. 5107.65/m ²					RS 811102
10. Providing plain					
concrete on open					
found ^h (15)					
Qty entry wide Rafe (10)					
99.63 m ² @ RS. 5012.01/m ²					RS 499347=
11. Providing plain					
concrete on Substr					
11 future Qty entry wide					
Rafe (10) - 78.24 m ²					
@ RS. 5222.59/m ²					RS 408615=
12. Providing laying					
R.C.C. hume pipe					
Wide Rafe (10) - 45 m					
@ RS. 4603.74/m					RS 207168=
13. Laying bedding					
on well compacted					
Sand at per sp ^h					
					C.O.RS 15972707=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
As per Sph and P/P.R.					15972707-
drawing - by entry vide					
Page - (10) - 24.35 m ²					
@ RS. 628.83/m ²					RS. 15312-
					RS. 15988019
Less 10.1. below					RS. 1598802-
Limit of payment for Rs. 91,71,514 = 0					RS. 14389217-
					91,71,514 = 0
5/10/20					5.10.20
J.B.					A.E.
					9/11/20

Received Allotment from BARDA vide

Letter No. 17 dated 19.01.2021

Rs. 91,71,514 = 0

Memo of Payment