

1039 सी-सुख के डेरा तक

Schedule XLV-Form No. 134

JAGDISHPUR DIVISION

JAGDISHPUR SUB-DIVISION

MEASUREMENT BOOK

अमिनाश कुमार सिंह

M.B.No-763

3rd & final bill of Construction work

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:-</u>					
Const ⁿ of Road from LO39 Se					
Suraj Ke Dera.					
<u>Name of Agency:-</u>					
Sri Arvind Kumar Singh.					
<u>Agg. No.:-</u> 08/MMDSY/Gen/SBD/2019-20					
<u>Agg. value:-</u> ₹60,86,379 lakh					
<u>Agg. Starting date:-</u> 21/08/2019					
<u>Agg. Ending date:-</u> 20/08/2020					
<u>Date of actual Completion of work</u>					
:- 18/08/2020					

Measurement:- Nil.

Attn
22/01/2021
S.B. Arvind

ABSTRACT OF COST

① Excavation for structures ---
S.V.T.M.B. P(16)

$$84.54 \text{ m}^3 @ 261.30/\text{m}^3 = 22141.00$$

② Bedding for pipe --- do-do ---

$$P(16) 12.26 \text{ m}^3 @ 468.66/\text{m}^3 = 5743.00$$

③ P.V.R.C. for New Ground ---

$$P(16) 58.36 \text{ m} @ 725.91/\text{m} = 42503.00$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) Dirn & place identification					
Sign board - do do - all job.					
P(19) 2 nos @ 18794.47/each = 27,589.00					
60,94,581.00					
Less 10% as per agreement = 60,94,53.00					
54,85,078.00					
Less previous payment					
vide Page no. (8) 38,47,379.00					
and vide Page no. (19) 14,95,793.00					
(climmet allot)					
Total = ₹6,41,906.00					
Handwritten 29/01/2024 S.E. Signature 29.01.24					