

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
Name of work:- Construction of Road from					
PMGSY Rukhs Mahaji					
to Basai Tola under					
mm GSY (SC)					
Agency:- Ganesha Kumar, East					
Gorakhpur, P.O. Anisabad,					
P.S. Gorakhpur, Patna -					
Agreement no - 19/SDD/2019-2020					
Rate Approved - 2.75% Below.					
Agreement value - Rs 60,20,349/-					
Date of commencement - 17-03-2020					
Date of completion - 12-12-2020					
Date of measurement - 27-11-2020.					
Work done					
Item ① Construction of Sub-					
- grade & weather shed					
- under - - - do - - - etc.					
D.T. $1 \times 10 \times 30.00 \times 5.00 \times 0.30 = 450.00 m^3$					
$1 \times 3 \times 30.00 \times 5.00 \times 0.30 = 135.00 "$					
$1 \times 1 \times 15.00 \times 5.00 \times 0.30 = 22.50 "$					
					607.50 "
Sides of 2m x 2m					
$2 \times 10 \times 30.00 \times 1.202 \times 0.077 = 55.53 "$					
$2 \times 4 \times 30.00 \times 1.202 \times 0.077 = 22.94 "$					
$2 \times 1 \times 5.00 \times 1.202 \times 0.077 = 0.93 "$					
Continuation					40686.17 m ³

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
①	Construction of Bench				
	- mark & reference				
	pillars --- do --- etc.				
0.700 km. vide T.M. Page (6)					
	@ Rs 12,322 = 93/km - Rs				8626 = 00
②	clearing & grubbing				
	road lead - do - etc.				
0.49 Hect. vide T.M. Page (6)					
	@ Rs 5116 = 751 Hect - Rs				25069 = 00
③	Construction of embank				
	- mant with material				
	obtained from borrow				
	pits --- do --- etc.				
	Lead - 1000.00 m				
494.079 m ³ vide T.M. Page (6)					
	@ Rs 176 = 86/m ³ - Rs				87383 = 00
④	Construction of embank				
	- mant with material				
	obtained from borrow				
	pits --- do --- etc.				
	Lead - 100.00 m				
152.851 m ³ vide T.M. Page (6)					
	@ Rs 139 = 79/m ³ - Rs				61157 = 00
⑤	Construction of sub				
	grade & earthen shor				
	- 1/2er --- do --- etc.				
					Rs 2,82,235 = 00
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Off 282235 ⁰⁰
Item (5) 4m x 9m (Subgrade)					
89.10 m ³ wide TMB Page (6)					
912.27 m ³ wide TMB Page (11)					
1001.37 m ³ els 161 = 56/m ³ — 15, 61,781 ⁰⁰					
(6) Construction of GSD					
Crj by Prov wall 927					
- dead material - do - etc.					
103.13 m ³ wide TMB Page (7)					
323.05 m ³ wide TMB Page (11)					
431.18 m ³ els 2707 = 07/m ³ — 11, 67,234 ⁰⁰					
(7) Prov. laying, 8/0229					
- lined construction					
stone aggregate 9					
specific limits to 100m					
for 111 — do — etc.					
191.255 m ³ wide TMB Page (11)					
els 3334 = 31/m ³ — 15, 637,703 ⁰⁰					
(8/20) Prov. & fixing of					
typical masonry in-					
- formwork sign board					
with logo - do - etc.					
2.00 nos. wide TMB Page (12)					
els 9274 = 31/each — 15, 18,549 ⁰⁰					
1000 mm H/P Culvert (2 nos)					
(9) E/W in excavations					
for structure - do - etc.					
					Off 2267502 ⁰⁰

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					DF/E 2267502=0
Item (9) Contd (E/W)					
58.940 m ³ wide TMB Page (7)					
Q ₂ 294 = 73/m ³					17165=0
(10) Prov. P.C.C. m - 15 in					
Open formwork do etc.					
5.30 m ³ wide TMB Page (7)					
Q ₂ 5305 = 229/m ³					22118=0
(11) Prov. P.C.C. m - 90 in					
Open formwork do etc.					
37.64 m ³ wide TMB Page (7)					
Q ₂ 5715 = 49/m ³					215131=0
(12) Prov. P.C.C. m - 20 in					
Substructure do etc.					
96.080 m ³ wide TMB Page (7)					
Q ₂ 5968 = 41/m ³					155656=0
(13) Prov. Laying R.C.C.					
Home pipe 100 mm dia					
--- do --- do --- etc.					
15.00 m wide TMB Page (9)					
Q ₂ 3407 = 57/m					51114=0
					2734686=0
Add 17% L. cess					27347=0
Add 12% GST					328162=0
					4053090195=0

Continuation

P.T.O

[illegible]