

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Bunding to Muttupur				
Ch. Head :-	FDR/Maramati				
Authority :-	EE/RWD(W) Div Muz. East-I				
Est. Cost :-	₹ 275300/-				
Date of Measurement :-	17.08.202				

Workdone① Providing and Laying brick bats

filling in ditches.

1 X 5.50 M X 1.50 M X 0.85 M	= 7.01 M ³
1 X 8.0 M X 0.95 M X 0.65 M	= 4.94 M ³
1 X 5.50 M X 1.0 M X 1.10 M	= 6.05 M ³
1 X 10.0 M X 4.0 M X 1.0 M	= 40.00 M ³
1 X 12.0 M X 3.25 M X 0.85 M	= 33.15 M ³

1 X 15.0 M X 3.14 M X 0.80 M	= 37.68 M ³
1 X 7.0 M X 2.50 M X 1.0 M	= 17.50 M ³
-	146.33 M ³
Less 10% for voids	→ 14.63 M ³
Net Party:-	131.70 M ³

Summer
 17-08-2020 17-08-2020
 J.E. A.R.

② Providing and Laying Local sand

filling over brick bats

1 X 5.50 M X 1.50 M X 0.10 M	= 0.83 M ³
1 X 8.0 M X 0.95 M X 0.10 M	= 0.76 M ³
1 X 5.50 M X 1.0 M X 0.10 M	= 0.55 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 X 10.0 M X 4.0 M X 0.10 M =	4.0 M				1
1 X 12.0 M X 3.25 M X 0.10 M =	3.25 M				2
1 X 15.0 M X 3.14 M X 0.10 M =	3.14 M				3
1 X 7.0 M X 2.50 M X 0.10 M =	2.50 M				4
					16.50 M ³

Bumper
17.08.2020
JL A.E

Abstract of Cost

1 Providing and Laying brick bats

filling in ditches.

Quantity rate N.B.P.L(19) = 131.70 M³

@ Rs 2033/- 34/M³ → Rs 267791/-

2 Providing and Laying Local sand

filling over brick bats.

Quantity rate N.B.P.L(19)/(20) = 16.50 M³

@ Rs 454/- 53/M³ → Rs 7500/-

Rs 275291/-

Bumper
17.08.2020
17.08.2020
JL A.E