

Station A/C Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Barai to 1 to Kha was to 1 a					
Uttari					
Agency - M/S. R. Construction.					
Agg No - 30/SID/2019-20					
Date of wo - 21.11.2019					
Actual date of completion - 29-12-2019					
Date of Entry - 09-02-2021					
Further Measurement - NIL					
By <i>[Signature]</i> 07.02.21					
By <i>[Signature]</i> 07.02.21 AE					

Abstract of cost					
(1) Setting out Pillar.					
10 Nos. @ Rs 2494.09/each					Rs 24,941/-
(2) Clearing and grubbing					
0.43 hec @ Rs 4979.47/hect					Rs 21,388/-
(3) Dis. of Bricks.					
30.69 m ³ @ Rs 228.90/m ³					Rs 7,010.20
(4) Dis. of Structure					
0.71 m ³ @ Rs 398.64/m ³					Rs 283.04
(5) Removing all type H.P					
5 m @ Rs 234.40/m					Rs 1,172.00
(6) Cost of cement					
100 kg @ Rs 110/kg					Rs 11,000.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Prime coat					
3030 m ² @ Rs 52.08/m ²					Rs 1,57,802/-
(19) Tack coat					
3030 m ² @ Rs 17.44/m ²					Rs 52,843/-
(20) M.S.S					
3030 m ² @ Rs 241.26/m ²					Rs 7,31,018/-
(21) Road marking on					
M.S.S. Surface					
160 m ² @ Rs 850.93/m ²					Rs 1,36,149.60
(22) Road marking on					
e.c. Surface					

86 m ² @ Rs 953.99/m ²					Rs 82,043/-
(23) Km stone					
2 Nos. @ Rs 2507.16/each					Rs 5,014/-
(24) 200 mm stone					
5 Nos. @ Rs 686.86/each					Rs 3,434/-
(25) 600 mm e.g.w					
6 Nos. @ Rs 4100.95/each					Rs 24,606/-
(26) 600 x 450 mm Rect					
3 Nos @ Rs 5450.08/each					Rs 16,350/-
(27) N.P. 300 mm ϕ H.P.					
22.50 m @ Rs 624.74/m					Rs 14,057/-
(28) Painting on parapet					
41.28 m ² @ Rs 108.98/m ²					Rs 4,499/-

Continuation

Rs 83,32,984.60

31
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.1	R	83,32,984	= 10
less 0.057 below			R	4,166	= 10
			R	83,28,818	= 10
less previous paid			R	80,44,302	= 10
			R	2,84,516	= 10
 09.02.21 JE 9/5					
 Executive Engineer Rural Works Department Works Division					