

PMGSY - Panch to Tenggur Khundwana

PMGSY (Green)
Schedule XLV-Form No. 134

M.B. No. - 167/19-20

mm2125

DIVISION

2021-22

SUB-DIVISION

MEASUREMENT BOOK

3-12-2012-13

પ્રમાણિત અભિયાનમાં જે કામ કરવામાં આવે
તેની જાહેરાત કમિટીમાં મોકલવી - 100 (સભ્યો)
પૃષ્ઠ જે બીજા કામ અભિયાનમાં, બાકી રહે
પ્રમાણિત

(V.I.)

07.03.2020

Executive Engineer
Rural Works Department
Works Division Phulparas
07.03.2020

Sch. XLV—Form No. 134

_____ ગ્રામીણ DIVISION

_____ સબ-ડિવિઝન SUB-DIVISION

Measurement Book

No. —

Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry _____

Date of last entry _____

PMGSY - માનવ-પાદન + ટેન્ડર કમિટીના
PMGSY (સભ્યો)

(V.I.)

07.03.2020

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of Work: const. and Maint. of road and co works for PMUSY work path to Tengrao, Khutuma (MMUSY- work)					
Agency: Ramchand Singh, Vill. Maraji					
PO- Maraji, Thana Maraji, Patna					
Agreement No. 54 SBP/2019-20					
Date of commencement - 07.03.2020					

Date of completion: 06.03.2021

Date of Measurement: 04.05.2020

1. Providing and fixing logs of MMUSY project ~~work~~
 01 No.

2. Setting out pillars ~~work~~

8 nos. x 0.750 km = 6 Nos.

8 nos. x 0.435 km = 3 Nos.

8 nos. x 0.235 km = 2 Nos.

8 nos. x 1.350 km = 11 Nos.

8 nos. x 0.250 km = 2 Nos.

24 Nos.


Continuation

4th A/c Bill
Memo of Payment ₹ 1650386=

Sch. XLV—Form No. 134 39

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD @ 8%			132031	=	W
IT @ 1%			16504	=	W
LC @ 0.1%			16504	=	W
SUST @ 1%			16504	=	W
CUST @ 1%			16504	=	W
Royalty			—		
S. Fee			2660	=	W
Total Deduction			200707	=	W
By e-payment			1449679	=	W
Bill Value			1650386	=	W
Passed for ₹ 1650386= (Sixteen Lakh Fifty Thousand Three Hundred					

Eighty Six) only.


 Executive Engineer
 Rural Works Department
 Works Division Phulpara
 19/11/21
 19/11/21

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th on A/c	hill			
N/W	PMGSY Path to	Tenggar			
	Khulama block	under			
	MMGSY (Gen)				
N/Agency	Ramanand Singh.				
Agreement no-	54 SPD/2019-20				
Date of Work order	7-3-2020.				
Date of entry	15.2.2021.				
	Dated				
(1) Providing and fixing Logo board					2.0 NO.
(2) Bench mark pillar setting out					6.0 NO.

(3) Clearing and grubbing					
	7x	150x	30AV		3150m ²
					= 0.315 Hec.
(4) Dismantling Network					
	3x	2x	6.2AVx	0.85AVx	30 = 92.0m ²
(5) Dismantling P.C.C./R.C.C.					
	3x	1x	3.00x	1.54x	0.18 = 2.43m ³
(6) Removing all types Huc pipe					
	3x	1x	2x	2.5 =	15.0m.
(7) Earthwork in excavation					
N/W	7x	2x	6.45m x	1.40m x	1.50m = 189.63m ³
M/A/c	7x	1x	4.85A x	1.52 x	0.065 = 18.96m ³
					189.59m ³ .
					Continuation 208.59m ³ .

Abstract of Cost	
① setting of pillar benchmark	
210 NO deep 36 cm 2	
60 NO deep 40 cm 2	
30-0 NO	
CB 2525.79/each	B 75,474=00.
(2) clearing and grubbing	
1.08285 Hec deep 36 cm 3	
0.315 Hec deep 40 cm 3	
1.39785 Hec limit 1.311 Hec	
CB 49039.40/Hec	B 65,228=00
(3) Dismantling Brickwork	
92.07 m ³ deep 40 cm 4	
CB 228.40/m ³	B 21,029=00.
(4) Dismantling Rice pcd	
2.43 m ³ deep 40 cm 4	
CB 398.64/m ³	B 969=00
	B 1,62,680=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Removing of Hume pipe					
150m dia 140mm 6.					
CB 229.83/m			B	3447.00	
(6) Box cutting					
112.65m ³ dia 1237mm 6.					
CB 82.01/m ³			B	11,699.00	
(7) Constructing embankment					
multislab from 200m to 15					
(1) Lead 100m					
4812.64m ³ dia 1237mm 5					
CB 112.67/m ³			B	6,86,619.00	
(8) Constructing embankment					
soil road cutting					
151.92m ³ dia 1237mm 4					
CB 31.42/m ³			B	4,773.00	
(9) GSB in RT position					
1401.79m ³ dia 1237mm 7					
451.98m ³ dia 1237mm 12					
1853.77m ³ Limit 1819.91m ³					
CB 3296.32/m ³			B	59,99,006.00	
(10) WBM 4r-3 in RT position					
589.68m ³ dia 1237mm 9					
156.94m ³ dia 1237mm 13					
746.62m ³ Limit 745.66m ³					
CB 4097.58/m ³			B	30,55,402.00	
(11) GSB 9r-I C.C. Road					
364.35m ³ dia 1237mm 8					
@ B 3296.32/m ³ Continuation			B	12,01,014.00	

Rs 1,11,24,640.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) WBM 14m ² in c.c. Pavement					
316.60 m ² side P-38 ft	10				
CB 4057.58/m ²			B	12,97	294200
(13) c.c. Pavement					
628.23 m ² side P-38 ft	11				
63.04 m ² side P-41 ft	11				
691.27 m ² total 699.93 m ²					
CB 8182.38/m ²			B	55,63	446200
(14) Logo board of masonry project					
1.0 NO. side P-36 ft	1				
2.0 NO. side P-40 ft	1				
3.0 NO. side P-					
CB 10329.95/each			B	30,990	200
(15) Earthwork in excavation					
208.59 m ² side P-40 ft					
CB 261.90/m ²			B	54,630	200
(16) P.C.C. 115 in level road					
32.16 m ² side P-4 ft	8				
CB 6440.77/m ²			B	2,07,135	200
(17) P.C.C. 170 in sub structure					
236.19 m ² side P-41 ft	9				
CB 7396.52/m ²			B	17,46,999	200
(18) Hume pipe 1000 mm dia					
52.5 m side P-41 ft	10				
CB 3728.12/m			B	1,95,726	200
					Rs 2,02,20,840=00

Continuation

[illegible]

Scanned with CamScanner