

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/C Bill				
Name of work:	Const of rural road				
	from Mocherim Koshik road				
	from Nageshwar More To Kajichak				
Agency:-	under MMGSY Guddi Kumari				
Ag# NO-	18/MMGSY/Gen/SB0/2020-21				
Row:	15-05-2020				
Tor:	14-05-2021				
Date of measurement:	28-01-2021				
① Const of ref & running					
BM done all					
	1.095 Km				
② Cleaning & grubbing of					
road land done all					
	$10 \times 30.00 \times 7.00 = 2100.00 \text{ m}^2$				
	$10 \times 30.00 \times 7.00 = 2100.00 \text{ m}^2$				
	$10 \times 30.00 \times 7.00 = 2100.00 \text{ m}^2$				
	$6 \times 30.00 \times 5.00 = 900.00 \text{ m}^2$				
	$1 \times 15.00 \times 4.00 = 60.00 \text{ m}^2$				
	7260.00 m ²				
	or 0.726 Hect				
③ Const of embankment with					
material obtained from					
borrow pit done all					
	C/O				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Chainage (m)	Filling Area (m ²)		Mean Area (m ²)		Qty (M ³)
0	0.62		—		0.00
100	0.96		0.75		79.00
200	1.44		1.20		128.00
300	0.88		1.16		116.00
400	1.04		0.96		96.00
500	0.94		0.99		99.00
600	1.00		0.97		97.00
700	1.44		1.22		122.00
800	1.24		1.34		134.00
900	1.48		1.36		136.00
1000	1.64		1.56		156.00
1095	0.50		1.07		101.65

1256.65 m³

(i) lead up to 1000 m

$$30\% \text{ of } 1256.65 \text{ m}^3 = 376.99 \text{ m}^3$$

(ii) lead up to 100 m

$$70\% \text{ of } 1256.65 \text{ m}^3 = 879.65 \text{ m}^3$$

④ Const of subgrade &

Shoulder do do do

$$10 \times 30.00 \times 7.00 \times 0.30 = 630.00 \text{ m}^3$$

$$10 \times 30.00 \times 7.00 \times 0.300 = 630.00 \text{ m}^3$$

$$6 \times 30.00 \times 6.00 \times 0.300 = 324.00 \text{ m}^3$$

1584.00 m³

C/o

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1) setting out of ref & working Puller danda vide ImBP 1					
1.095km @		5319.62			
				B	5825.
(2/3) Clearing & grubbing of road land danda vide ImBP 1					
0.726 Hect @		49530.51			
				B	35959.
(3/8+9) Const of embankment material obtained from borrow pit danda complete job vide ImBP 2					
(i) lead upto 100m					
376.99 m ³ @		181.87			
				B	68563.
(ii) lead upto 100m					
879.65 m ³ @		139.74			
				B	122922.
(4) Const of subgrade & shoulder danda vide ImBP 2					
1584.00 m ³ @		183.51		B	290680.

Continuation

C/O 18523949.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F	M	33720	49 = 0
(14/34) S/A/F HYSD Bracing					
vide TmBP5					
0.651m T @				59646.40	
				153	8830.0
(15/32) PIV Rce M20 in sub/stn					
vide TmBP6					
4.08m ³ @				5451.08	
				15	22253.0
(16/33) PIV Rce M20 in S/S					
vide TmBP8					
3.74m ³ @				6270.04	
				15	23450.0
(17/34) PIV weep hole					
vide TmBP5					
36m ³ @				118.12	
				15	4252.0
(18/37) PIV S/F/F 300mm dia H/P					
vide TmBP6					
50.0m @				701.18	
				15	35059.0
(19/35) Back filling in					
for trenches above					
vide TmBP6					
28.80m ³ @				819.43	
				15	23600.0

Continued

C/O M 3519493 = 0

Continuation