

321
संज्ञात या फोरम्युलर एसोसिएशन

Schedule XLV-Form No. 134

Bagha-2

DIVISION

Pipani

SUB-DIVISION

11/3 Shama Cant

Measurement Book

3rd on the old

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of works	Construction of road from				
	Ghusns to Pimoleni				
Agency:	M/s Shans Construction				
	West Cherpam				
Agreement NO.	19300 of 19-20				
Agreement Amount	Rs 22787761-20				
Date of start:	17/01/2020				
Date of completion:	16/01/2021				
<u>Second Measurement</u>					
① Construction of Water-gr					

<u>②</u>									
	28X	30.2X	3.75X	0.075	= 236.25 m ²				
for									
calves	5X	2.2X	3.75X	0.075	= 2.81				
for									
	Total				= 233.44 m ²				
Report by									
31/12/2020									
or									
<u>Material Statement</u>									
1 Stone material :									
2 Stone screening :									
Report by									
31/12/20									
or									

Abstract of cost

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Cost of working 11m wide T.M.D.					
1/2 p.p. 14: 2.370 km @ Rs 12014/41					
per km				R ₂	30844.10
2 clearing and grubbing wide T.M.D.					
3/4 p.p. 14: 2.370 km @ Rs 45486/70					
per hect				R ₂	35143.00
3/4 Cost of embankment — 10m					
1000 m wide T.M.D. 1/2 p.p. 14: 660 m ²					
@ Rs 174: 47/m ²				R ₂	115088.00
4/5 Cost of subgrade wide T.M.D.					
1/2 p.p. 14: 4655.17 m ² @ Rs 126: 40/m ²					
5/6 Cost of lead embankment —					
1 km 100 m wide T.M.D. 1/2 p.p. 14:					
1540 m @ Rs 58: 55/m ²				R ₂	90229.00
6/7 Excavation for roadway wide					
T.M.D. 1/2 p.p. 14: 910.22 m ² @ Rs 74: 14/m ²				R ₂	6686.00
7/8 Cost of G.S.D. wide T.M.D. 1/2 p.p.					
14: 1610.21 m ² @ Rs 4332: 01					
per m ²				R ₂	697544.00
8/10 Provision of 5/8 m/sy W.D.M.G.R. 1/2					
wide T.M.D. 1/2 p.p. 14: 421.875 +					
wide T.M.D. 1/2 p.p. 18: 232.44 m					
total: 655.215 m ² @ Rs 5341: 10/m ²				R ₂	3500103.00
Continuation					Total Rs 11576043.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{9}{23}$ Prov. MMGS, 50cm wide TMD					
pg. 15 = 2 nos. @ Rs.					
11916 = 20/cos				Rs	23832 =
$\frac{10}{21}$ E/w in excavation in foundation					
vide TMD pg. 15 = 101.25 m ²					
@ Rs 260 = 59/m ²				Rs	26385 =
$\frac{11}{32}$ Sand fully vide TMD pg.					
15 = 743 m ² @ Rs 397 = 24/m ²				Rs	3749 =
$\frac{12}{24}$ Prov. PCC M/S vide TMD pg.					
15 = 1850 m ² @ Rs 7839 = 237/m ²				Rs	148169 =
$\frac{13}{35}$ Prov. RCC M/S vide TMD pg.					
m. 15 = 113.55 m ² @ Rs					
9634 = 07/m ²				Rs	1093941 =
$\frac{14}{40}$ Prov. 40cm fully vide TMD pg.					
m. 15 = 72.00 m ² @ Rs 419221/m ²				Rs	301911 =
$\frac{15}{41}$ Prov. weep hole vide TMD pg.					
m. 15 = 100 m ² @ Rs 87 = 37/m ²				Rs	8339 =
$\frac{16}{43}$ Supplying, filling HYSD bar					
vide TMD pg. 15 = 8.02 MT					
@ Rs 54035 = 45/MT				Rs	434986 =
				Total Rs	1,36,17,358 =
Add 12% GST				Rs	1634083 =
Add 1% Cess				Rs	136174 =
				Total Rs	1,39,16,940 =

Continuation

15387615 =

C/R

