

# NABARD

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------|-------------------------------|----|----|----|------------------|
|                                           | No.                           | L. | B. | D. |                  |
| 1st on A/C Bill.                          |                               |    |    |    |                  |
| name of work: const of Road from          |                               |    |    |    |                  |
| Grom Gulariga to Vishambhara              |                               |    |    |    |                  |
| Dukhichhapan high school via              |                               |    |    |    |                  |
| Tatwa Gulariga. (4.305km).                |                               |    |    |    |                  |
| <del>PKS. No.</del>                       |                               |    |    |    |                  |
| * Agency: M/R Raj Construction,           |                               |    |    |    |                  |
| Dhoom Nagar, Bettiah.                     |                               |    |    |    |                  |
| * Agreement No: 08/2019-20                |                               |    |    |    |                  |
| * Date of Commence: 03.08.2019            |                               |    |    |    |                  |
| * Date of Completion: 01/08/2020          |                               |    |    |    |                  |
| * Date of Entry: 05/12/2019.              |                               |    |    |    |                  |
| measurement                               |                               |    |    |    |                  |
| 1/2 const of reference working            |                               |    |    |    |                  |
| bench marks — 4.305km                     |                               |    |    |    |                  |
| ② const of reference pillars — 4.305km    |                               |    |    |    |                  |
| 2/2 clearing & crumbling road             |                               |    |    |    |                  |
| land manually —                           |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 2x 20x30.00x 1.50 = 1800.00m <sup>2</sup> |                               |    |    |    |                  |
| 10800.00m <sup>2</sup>                    |                               |    |    |    |                  |

Continuation

| Particulars                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------|-------------------------------|----|----|----|------------------|
|                                 | No.                           | L. | B. | D. |                  |
| Sta on A/C Hill                 |                               |    |    |    |                  |
| A name of work: Cons of         |                               |    |    |    |                  |
| Road from Chrenkulenik          |                               |    |    |    |                  |
| to Vishambhara Dukkhi -         |                               |    |    |    |                  |
| Chhapar High school via         |                               |    |    |    |                  |
| Tatwa Chulena (4.305km)         |                               |    |    |    |                  |
| A Agency; m/s Paf Cons. Pvt Ltd |                               |    |    |    |                  |
| A Aggr. No: 08/2019-20          |                               |    |    |    |                  |
| A Date of Commence - 03.08.2019 |                               |    |    |    |                  |
| A Date of Entry - 20.01.2021    |                               |    |    |    |                  |
|                                 |                               |    |    |    |                  |
|                                 |                               |    |    |    |                  |
|                                 |                               |    |    |    |                  |

|                                |  |  |  |  |         |
|--------------------------------|--|--|--|--|---------|
| <u>ABSTRACT OF COST</u>        |  |  |  |  |         |
| 1/1) ① cons of reference bench |  |  |  |  |         |
| mark via TMB page (28)         |  |  |  |  |         |
| 4.305km @ 11921.87/km          |  |  |  |  | 513242- |
| ② cons of reference pillars    |  |  |  |  |         |
| via TMB page (28)              |  |  |  |  |         |
| 4.305km @ 11893.10/km          |  |  |  |  | 5120020 |
| 2/2) Clearing of Gumbhary Road |  |  |  |  |         |
| Local page - (28)              |  |  |  |  |         |
| 1.29km @ 49809.13/km           |  |  |  |  | 642542  |
| 3/3) Cons of Gmb with lead     |  |  |  |  |         |
| upto 1000m. P - (28)           |  |  |  |  |         |
| 1300.27 @ 187.92/m3            |  |  |  |  | 2442962 |
|                                |  |  |  |  | 1       |
|                                |  |  |  |  |         |

4110742

| Particulars                                            | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                        | No.                           | L. | B. | D. |                  |
| 4(4) Cons. of subgrade and earthen shoulders —         |                               |    |    |    |                  |
| 1627.98ms vide TMS page (29)                           |                               |    |    |    |                  |
| 1692.64ms vide TMS (1429) - P-2                        |                               |    |    |    |                  |
| /                                                      |                               |    |    |    |                  |
| 3320.56 m <sup>3</sup> @ 189.80/m <sup>3</sup> —       |                               |    |    |    | 6302422r         |
| 5(5) Cons. of Emb. with material                       |                               |    |    |    |                  |
| Lead up to 150m P-29                                   |                               |    |    |    |                  |
| 3033.0m <sup>3</sup> @ 143.08/m <sup>3</sup> —         |                               |    |    |    | 433962r          |
| 6(6) Box cutting for Roadway widening —                |                               |    |    |    |                  |
|                                                        |                               |    |    |    |                  |
|                                                        |                               |    |    |    |                  |
|                                                        |                               |    |    |    |                  |
|                                                        |                               |    |    |    |                  |
| 329.40 m <sup>3</sup> @ 82.01/m <sup>3</sup> —         |                               |    |    |    | 270142r          |
| 7(8) Cons. of W.B. with metal and coarse sand —        |                               |    |    |    |                  |
| 1507.80 m <sup>3</sup> vide TMS page (29)              |                               |    |    |    |                  |
| 412.70 m <sup>3</sup> vide TMS (1429) P-23             |                               |    |    |    |                  |
| /                                                      |                               |    |    |    |                  |
| 1920.50 m <sup>3</sup> @ 3230.10/m <sup>3</sup> —      |                               |    |    |    | 62034072r        |
| 8(9) P.V. laying, spreading and compacting W.B. (11) — |                               |    |    |    |                  |
| 773.43 m <sup>3</sup> vide TMS page (29)               |                               |    |    |    |                  |
| 375.90 m <sup>3</sup> vide TMS (1429) P-20             |                               |    |    |    |                  |
| /                                                      |                               |    |    |    |                  |
| 1149.33 m <sup>3</sup> @ 4206.83/m <sup>3</sup> —      |                               |    |    |    | 4835036r         |

125407352r

Continuation

B/F 12540735 P

| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                   | No.                           | L. | B. | D. |                  |
| 9/13) cons. of plain cement concrete (PCC) Grade m-25 vide memo. (1429) Page (05) |                               |    |    |    |                  |
| 889.01 m <sup>3</sup> @ 8020.79/m <sup>3</sup>                                    |                               |    |    |    | 713056320        |
| 10/20) P/V and Box ing Logo of NABARD Vide memo (1429) Page (05)                  |                               |    |    |    |                  |
| 02 m <sup>3</sup> @ 11590.93/each                                                 |                               |    |    |    | 2318220          |
| 11/27) E/W in excavation for new current P- (29)                                  |                               |    |    |    |                  |
| 143.73 m <sup>3</sup> @ 28571/m <sup>3</sup>                                      |                               |    |    |    | 4106520          |
| 12/28) P/V Sand filling in foundation P- (29)                                     |                               |    |    |    |                  |
| 14.66 m <sup>3</sup> @ 455.62/m <sup>3</sup>                                      |                               |    |    |    | 667920           |
| 13/29) P/V PCC m-25 in Open foundation P- (29)                                    |                               |    |    |    |                  |
| 21.88 m <sup>3</sup> @ 6997.99/m <sup>3</sup>                                     |                               |    |    |    | 149606200        |
| 14/30) P/V RCC Grade m-25 in Box cell Page (30)                                   |                               |    |    |    |                  |
| 118.30 m <sup>3</sup> @ 8957.11/m <sup>3</sup>                                    |                               |    |    |    | 106083520        |
| 15/31) P/V Back filling behind Abutment P/W P- (30)                               |                               |    |    |    |                  |
| 64.80 m <sup>3</sup> @ 3359.75/m <sup>3</sup>                                     |                               |    |    |    | 21771220         |
|                                                                                   |                               |    |    |    |                  |
|                                                                                   |                               |    |    |    |                  |

211703772

S/F 21170322

| Particulars                                                | Details of actual measurement |    |    |     | Contents of area |
|------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                            | No.                           | L. | B. | D.  |                  |
| 16/32/ P/V sweep holes in Abud-<br>and Plural P-30         |                               |    |    |     |                  |
| 90 m x 103.42 m each                                       |                               |    |    |     | 93062.0          |
| 17/34) Supplying, fitting and<br>placing WSD & Plural P-30 |                               |    |    |     |                  |
| 8.623 m x 27196.10/m                                       |                               |    |    |     | 665662.0         |
|                                                            |                               |    |    |     | /                |
|                                                            |                               |    |    | 218 | 45345.0          |
| Let 0.11% below                                            |                               |    |    |     | 24030.0          |
|                                                            |                               |    |    |     | /                |
|                                                            |                               |    |    | 218 | 21315.0          |
| Let P/Payment                                              |                               |    |    | 113 | 8800.0           |
|                                                            |                               |    |    |     | /                |

104 33314.0

(Ram)  
20/01/2021

सहायक अभियंता  
ग्रामीण कार्य विभाग  
राज्य अंतर प्रमोडल सिकेट

for up to today

22/1/21