

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक..... 475 २०३२

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

सेवामें,

अपरमुख्य कार्यपालक पदाधिकारी,
—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक 12.02.21

विषय:— मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रु0.
333.037 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0:—आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

(Handwritten signature)
17/2/21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।
(CHAW)
12.02.21

Rural Works Department
MNGSY (SC) Allotment Requisition Format
Name Of Division:- RWD, Work Division, Aurangabad

Sl. No.	Year	Name of Road	Name of Contractor	Administrative		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Sanction	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	madampur kasama road to bela	DILIP KUMAR	1.470	102.48000	81.58	8.49	32.63200	32.63200	79.89485	47.26285	On-going
2	2018-19	Sirsi Charn Road to Ajaniya	DILIP KUMAR	2.415	166.93000	134.00	15.62	53.60000	53.60000	131.86608	78.26608	On-going
3	2019-20	Gobardhan Pagar to Middle School	Khushboo Kumari	0.610	48.78800	39.39	2.92748	34.11909	34.11909	38.05844	3.93935	On-going
4	2019-20	Nabar Pitch Road to Emli Bigda	Saurabh Singh	0.420	33.50200	26.56	3.43	0.00000	0.00000	18.79432	18.79432	On-going
5	2019-20	Kradtra Jeera Bigda Road NABARD to Kradthibozing Tola Biora Bigda	S N Construction (Prop Nitraj Kumar Singh)	1.000	78.36400	61.85	6.85	0.00000	0.00000	44.61538	44.61538	On-going
6	2019-20	Tamali Bedamli Road to Pawaya	BHIM SINGH	1.800	132.50300	82.36	10.35	0.00000	0.00000	72.88033	72.88033	On-going
7	2019-20	Gaura Bigda To Biorah	MOHAMMAD IRSHAD	1.020	79.02300	65.70	7.08	0.00000	0.00000	38.31737	38.31737	On-going
8	2019-20	AMBA NAVNAGAR ROAD to SANKARPUZ	Rajul Kumar	0.575	44.01500	35.00	3.63	0.00000	0.00000	28.96124	28.96124	On-going
Total:-				9.310	685.610	526.440	58.377	120.35109	120.35109	453.388	333.037	

Sr Divisional Accounts Officer
Rural Works Department, works Division,
Aurangabad

R.W.D. (W) Division, Aurangabad

Executive Engineer