

1st on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/10 - const. of road from Trams - farm to Canal					
Agency - Arvind Kumar Singh					
Ag. NO - 24/20-21					
Ag. Amount - 157.59 772.00 with maintenance)					
- A. Armat (ride letter NO - 1239/7.11.19)					
inst + maint - 144.530 lacs					
T. S. Armat					
const + maint) - 160.300 lacs					
Date of commencement - 30.04.2020					
Date of comp - 29.04.2021					
Date of Entry - 30.5.2020					
1) const. of reference & working Bench mark - do - all					
Qty - 2.395 Km					
2) const. of reference Pillars do - all comp					
Qty = 2.395 Km					

Continuation

Abstract of cost

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference & working bench mark					
do do					
QVTMBP(23) =				2.395 Km	
@ RS 10340.65/Km					RS 24766.00
2) Const. of reference pillar					
do do					
QVTMBP(23) =				2.395 Km	
@ 10594.27/Km					RS 25373.00
3) Chasing & grubbing soil					
Land do					
QVTMBP(23) =				0.7185 Hmt	
@ RS 51133.76/Hmt.					RS 36740.00
4) Const. of Embankment					
for 1000 m lead do					
QVTMBP(23) =				708.75 m ³	
@ RS 174.94/m ³					RS 123989.00
5) Const. of Embankment					
for 1000 m lead do					
QVTMBP(23) =				1653.25 m ³	
@ RS 58.70/m ³					RS 97075.00
6) F/m in excavation in					
ford do					
QVTMBP(24) =				15.82 m ³	
@ RS 269.32/m ³					RS 4261.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7 32) Sand filling in found					
— do — all comp					
QVTMBP(24) = 1.39 m ³					
@ RS 400.59/m ³ —					RS 557.00
8 34) Plv RCC m/s grade in					
found — do — all					
QVTMBP(24) = 0.90 m ³					
@ RS 592.10/m ³ —					RS 5329.00
9 43) S/P/P Hyd bar (A-415)					
— do — all comp					
QVTMBP(24) = 1.014576 m ³					
@ RS 45925.90/m ³ —					RS 46595.00
10 39) Plv 4 RCC m25 grade					
concrete — do — all					
QVTMBP(24) = 14.64 m ³					
@ RS 7418.36/m ³ —					RS 108605.00
11 40) Bank filling behind					
Abut — do — all					
QVTMBP(24) = 7.20 m ³					
@ RS 2769.10/m ³ —					RS 19938.00
12 41) Plv Weep holes in					
RCC work — do — all					
QVTMBP(24) = 1.0 NW					
@ RS 83.11/each —					RS 83.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13) Const. of subgrade & B shoulder - do - all					
QVTMBP (25) = 738 m ³					
@ RS 176.58/m ³					RS 130316.00
14) Excavation for road way - do - all					
QVTMBP (25) = 208.49 m ³					
@ RS 74.18/m ³					RS 15462.00
15) Const. of B & B grade - do - all cut					
QVTMBP (25) = 1121.82 m ³					
QVTMBP (27) = 2.85 m ³					
1124.67 m ³					
@ RS 2897.14/m ³					RS 3258326.00
16) Plv & spreading WBM B-3 - do - all cut					
QVTMBP (25) = 509.87 m ³					
QVTMBP (27) = 120.28 m ³					
629.45 m ³					
@ RS 3607.29/m ³					RS 2270609.00
17) Const. of non-reinforced PCC m25 grade - do - all					
QVTMBP (25) = 324 m ³					
@ RS 7079.65/m ³					RS 2293807.00

Continuation

Total - 8462579.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F - 8462579.00
Add 12.1. 637 - (D)					1015509.00
Add 1-1. 1.000 (E)					84626.00
					9562714.00
Less 0.024. below (C)					1913.00
					9560801.00
Less previous payment (-)					5581576.00
					Net - 3979285.00
 12/10/21 JE			 12/10/21 AE		