

Alaska High School to Tinkond 9109

Chenck MINGSY.

Schedule XLV-Form No. 134

1909

BEGUSARA 1

DIVISION

BIRDUR

SUB-DIVISION

Measurement Book

1st on A/P BTL

Below 3.65%

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
School to Tinkong chowk					
under MMSY.					
Block:-					
Birpur					
Agency:-					
M/s Manoj Kumar					
At + P.O:-					
Manichpur, Begusar					
Agreement No:-					
12-580/MMSY/2020-21					
Agreement value:-					
Cost Cost = Rs. 1,04,95,060 = 00					
Maint Cost = Rs. 13,24,699 = 00					
Rs. 1,18,19,759 = 00					
Work Start date:-					
20.08.20					
Work Completion date:-					
19.08.21					
Date of Entry:-					
11/01/2021					
Details of Measurement.					
(1) Setting out pillars and					
working bench marks -					
= 2.00 Nos					
(2) Reference pillars					
= 8.00 Nos					
(3) Clearing and grubbing of					
road ten & materials -					
2x10x30.00 x 2.50 = 2100.00 m ²					

Continuation

2nd on A/c Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-					
Naula High School to Tinkong					
channel under M.M.G.Sy.					
Block :-					
Block :- Birpur					
Agency :-					
M/s. Madhwan Kumar					
Hd + P.O :-					
A. Z. Miah Begum					
Agreement No :-					
12-SBD / M.M.G.Sy.					
2020-21					
Agreement value :-					
Cost Est :-					
R. 1,04,95,060.00					
Mark Est :-					
R. 13,24,699.00					
R. 1,18,19,759.00					
Date of Agreement :-					
R. 20.08.2020					
Work Completion date :-					
19.08.2021					
Date of entry :-					
09/02/2021					
Details of quantities					
(1/13) Construction of concrete					
plain cement concrete					
pavement with 1030 grade					
Concrete mix as per mix					
designs do do all imp.					
10 x 30.00 x 3.75 x 0.160 =					180.00 m
10 x 30.00 x 3.75 x 0.160 =					180.00 m
10 x 30.00 x 3.75 x 0.160 =					180.00 m
4 x 30.00 x 3.75 x 0.192 =					86.40 m

Continuation

626.40 m

checked
A. M.
12/21

ABSTRACT OF COST

(1/1) Setting out working
bench marks -

2.00 Nos. 9ft wide Tripod (51)

@ Rs. 3693.274/each - Rs. 7387.200

(2/2) Reference pillars.

8.00 Nos. 7ft wide Tripod (51)

@ Rs. 1684.31/each - Rs. 13,474.200

(3/3) Clearing and grubbing
road land - done

0.850 Hae wide Tripod (51)

@ Rs. 51,133.276/Hae - Rs. 43,464.200

C.O. = Rs. 64,325.200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P = Rs. 34, 41, 0		93200
(10/13) Construction of Cement Concrete pavement (see)					
1/20 grade as per cross design - see also all up					
734.40 m ³ wide T.M.B.P. (69)					
@ Rs. 6065 = 05/m ³			Rs. 44, 54, 1		72200
			Rs. 78, 95, 2		65200
L.S. add GST @ 12% =			Rs. 78952		200
C.S.T. add Labour tax @ 12% =			Rs. 9, 47, 432		200
			Rs. 89, 21, 649		200
Deduction for below					
as per agreement					
@ 3.65 % = (C)			Rs. 3, 25, 640		200
			Rs. 85, 96, 009		200
Less previous payment to			Rs. 26, 22, 555		200
			Rs. 59, 73, 454		200
for 09/02/2021 J.G			for 9/2/21 H		
Material Statement					
Stone chips =	661.00	m ³			
Sand =	330.50	m ³			
Cement =	4553	Bags			

Continuation