

1st on AIC Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Ramchari bal singh chowk to					
Dhuniya to 9 Daksim tola.					
Length of Road:- 2.120 km					
N/A:- sonu kumar					
sodhna machho phr kofkarniya					
Siwari patti, mino phr, myz.					
Agreement No:- MM 454/SBD-29/2020-21					
Date of commencement:- 15.9.2020					
Date of completion:- 14.09.2021					
Record entry					
① cont. of reference 3 wing bench					
marks - as per cl.					
2.120 km					2.12 km.
② cont. of reference pillar --- as per					
clash.					
1.40 km					1.40 km.
③ clear & grubbing road land - as per					
clash.					
2 5 30.0 1.50					450.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of qth. & casting.</u>					
(1/1) const. of reference wing bench mark. vide TMBP-1					
qth. 2.12 km @ 3938.66					8350.00
(2/2) const. of reference pillar vide TMBP-1, qth. 1.40 km @ 1806.35					2529.00
(3/3) clearing & grubbing road land vide TMBP-2, qth. 0.361 ha @ 51133.76					18408.00
(4/4) Excavation for road way in soil vide TMBP-2, qth. 105.97 m ³ @ 126.24					13378.00
(5/5) const. of Embankment with approved material vide TMBP-2 qth. 105.97 m ³ @ 36.22					3838.00
(6/6) const. of Embankment with approved material vide TMBP-3 qth. 1947.45 m ³ @ 175.22					341232.00
(7/7) const. of Embankment with approved material vide TMBP-3 qth. 504.90 m ³ @ 138.44					69898.00
(8/8) const. of granular sub base vide TMBP-4 467.33 m ³ @ 2751.93					1286059.00
(9/9) providing 1444 strands and compact WDM 4-3 vide TMBP-4, qth. 118.40 m ³ @ 3415.29					404370.00

Continuation

2148062.00

Continuation

2148062.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					2148062.00
(10/15) E/W in excavation for foundation of structure vide TMBP-5					
Qty. 234.09 m ³ @ 269.32					63045.00
(11/16) Lay brick 50% layer on prepared sub grade vide TMBP-5					
Qty. 146.31 m ² @ 280.02					40970.00
(12/17) provide concrete for plain reinforcement concrete in open foundation vide TMBP-5					
Qty. 32.16 m ³ @ 5651.28					181745.00
(13/18) Brick masonry work in cm in foundation vide TMBP-6					
Qty. 148.62 m ³ @ 5442.32					808837.00

(14/21) Brick masonry work in cm in sub structure vide TMBP-6					
Qty. 53.19 m ³ @ 5673.02					301748.00
(15/22) plain reinforcement cement concrete in sub structure vide TMBP-6					
Qty. 13.43 m ³ @ 6115.11					82126.00
(16/23) Back filling between abt. w.v.v					
R-wall vide TMBP-7					
Qty. 119.97 m ³ @ 649.82					77959.00
(17/24) provide wood hole in brick masonry vide TMBP-7					
Qty. 90.00 m ³ @ 110.70					9963.00
(18/25) provide lap reinforcement cement in superstructure vide TMBP-7					
Qty. 9.92 m ³ @ 6999.10					69431.00

Continuation

3783886.00

Scanned with CamScanner