

CONTRACTOR NAME - VISHNU SHANKAR OJHA ROAD NAME - HASAN BAZAR TETARDIH KATARIYA ROAD

Date	Time	Section	No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI, CATEGORY	Latitude	ongitude	Event
11/11/20	14:16:14	61	0.1	230	0	2300	2773 G	25.27229	84.35042	Speed Break	
11/11/20	14:17:0	61	0.1	250	31.2	2500	2970 G	25.27227	84.34958	Curve	$Y = 0 * X^2 + 0.984 * X + 510.70$
11/11/20	14:17:0	61	0.1	250	32.5	2500	2970 G	25.27347	84.34987	Normal	$Y = 7760$
11/11/20	14:17:23	61	0.1	260	30.3	2600	3069 G	25.27437	84.35	Normal	
11/11/20	14:17:23	61	0.1	190	32.5	1900	2380 G	25.27522	84.35022	Normal	
11/11/20	14:17:23	61	0.1	160	30.3	1600	2085 G	25.27599	84.35059	Curve	(R) RURAL ROAD
11/11/20	14:17:58	61	0.1	210	32.5	2100	2577 G	25.27693	84.35077	Normal	Good
11/11/20	14:18:0	61	0.1	190	30.3	1900	2380 G	25.27779	84.35086	Normal	Average
11/11/20	14:18:0	61	0.1	310	31.2	3100	3561 G	25.27867	84.35081	Curve	4001-5000
11/11/20	14:18:34	61	0.1	280	30.3	2800	3265 G	25.27857	84.34992	Normal	Poor
11/11/20	14:18:34	61	0.1	300	30.3	3000	3462 G	25.27872	84.34884	Normal	
11/11/20	14:18:34	61	0.1	260	30.3	2600	3069 G	25.27885	84.34786	Normal	
11/11/20	14:19:0	61	0.1	300	30.3	3000	3462 G	25.27904	84.34692	Normal	
11/11/20	14:19:9	61	0.1	260	32.5	2600	3069 G	25.27911	84.34598	Normal	
11/11/20	14:19:9	61	0.1	280	31.2	2800	3265 G	25.27952	84.34525	Normal	
11/11/20	14:19:9	61	0.1	210	30.3	2100	2577 G	25.28041	84.34557	Normal	
11/11/20	14:20:0	61	0.1	300	30.3	3000	3462 G	25.28115	84.34584	Normal	
11/11/20	14:20:0	61	0.1	250	31.2	2500	2970 G	25.28114	84.34556	Normal	

Signature of Junior Engineer

Signature of Assistant Engineer

Signature of Executive Engineer

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, पीरो।**

पत्रांक :- 227

पीरो, दिनांक :- 17/2/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, पीरो।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय :- योजना शीर्ष Bihar Maintenance Policy (2018) के अंतर्गत किये गये कार्य का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि योजना शीर्ष Bihar Maintenance Policy (2018) के अंतर्गत कार्य किया गया है किये गये कार्य के भुगतान हेतु संलग्न विवरणी के अनुसार 86.27987 लाख (छियाशी लाख सत्ताईस हजार नौ सौ सताशी) रु० की आवश्यकता है।

अतः अनुरोध है कि उक्त राशि का आवंटन उपलब्ध कराया जाय, ताकि किये गये विभागीय कार्य का भुगतान हो सके।
अनु०-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, पीरो।
17.02.21

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of BDI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requestion against work done (in Lakh)	Remarks
					Length (in km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RMTULPIR 14/0002	Improvement of Huan Bazar Tatarachh katana Road	10401604122	402/ 02.07.2019	1.750	57.16	36.128	12.99601	08/NE B D NAR, 2019-20, Dn- 09.12.2019	30.10.2020	26/10/2020	2965	25mm	5%	29.50654	21.60	7.90654	Completed
2		Amhata Pul to Barpur Syant Via Garpar Tola Salakhana, suryapur Tola Baidhara tola	14181031840		7.600	206.51	124.607	53.96596			26/10/2020	3043	25mm	5%	123.7018	62.25	61.4518	Completed
3		Construction of Road from Sahajata at Ara Sasaram main road to Baranadih	10401301008		2.9	86.92	48.484	21.48596			26/10/2020	3088	25mm	5%	45.94053	29.028	16.92153	Completed
Total					12.250	358.59006	109.219	88.44793							199.15767	112.878	86.27967	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer
 Rural Works Department
 Wazirpur Division, Pura
 17/12/20

Name of work: → Improvement of Hasan Bazar
Tetardifi Katariya Road.

21/R-3054

Schedule XLV-Form No.-134

PIRO DIVISION

PIRO SUB-DIVISION
Contractor's Name: → Sri Bishnu Shankar of ha.

MEASUREMENT BOOK

Agg.No: → 08/MBD/M/R-2019-20

No: →

512.

2882537.00
2923387.00
2931295.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
all complete					
2 m (mole m/s) - 5/1					
at p - 02)					
Q1 9397215 / M - 26					18794.00
					290135.00
					294218.00
					295068.00
Less: 10% Add 1% labour cost					29500.00
					348160.00
Add 12% GST					353572.00
					3337139.00
Add 1% L. cost					3324665.00
Less: 10% below					332467.00
					327850.00
20%					2995195.00
27/10/2020					2950654.00
SE					

Limit of the Attachment - 2160000.00

Time Extension exceed at order of

RWD, Bihar Patna Letter No-283 (31/10)

date - 08/5/2020

Material statement

Q1 Earth - 1044 m³

Q2

Q3 GSB-

Q4 26.5 m to 9.5 m dy → 19.98 m

Q5 450.85 + 100 = 550.85 / m²

Q6 9.5 m to 2.36 m below dy - 14.97 m³

Q7 361.33 + 50.00 = 411.33 / m²