

| Particulars                                                                                                    | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                | No.                           | L. | B. | D. |                  |
| Name of work - Construction and maintenance of Road from NH 107 to Railway Station & Adanad Nagar. MM GSY (SC) |                               |    |    |    |                  |
| Agency - m/s shirish mathuradan                                                                                |                               |    |    |    |                  |
| Agg. Construction.                                                                                             |                               |    |    |    |                  |
| Agreement No. - 106 SBD/2018-19                                                                                |                               |    |    |    |                  |
| Agreement Amount: Rs - 138,57,47.00                                                                            |                               |    |    |    |                  |
| Date of Commencement: - 23/10/2018                                                                             |                               |    |    |    |                  |
| Date of Completion: - <sup>23-10-19</sup> 22/10/2019                                                           |                               |    |    |    |                  |
| Actual Date of Completion: - 02/09/2020                                                                        |                               |    |    |    |                  |

|                                                                             |  |  |  |  |  |
|-----------------------------------------------------------------------------|--|--|--|--|--|
| ①                                                                           |  |  |  |  |  |
| 1. P.V. & Fixing of working benchmark pillar all complete job.              |  |  |  |  |  |
| 2.35 km @VTMBP-SS Sl ①                                                      |  |  |  |  |  |
| @RS. 13215.62/km RS. 31056.71                                               |  |  |  |  |  |
| ②                                                                           |  |  |  |  |  |
| 2. Clearing and grubbing road and all complete job.                         |  |  |  |  |  |
| 1.65 Hect. @ V.T.M.BP-SS Sl ②                                               |  |  |  |  |  |
| @RS. 4788.31/Hect. RS. 78885.36                                             |  |  |  |  |  |
| ③                                                                           |  |  |  |  |  |
| 3. Const. of embankment with approved material lead up to 100m all com. job |  |  |  |  |  |
| 5160.69m <sup>3</sup> @VTMBP-SS Sl ③                                        |  |  |  |  |  |
| @RS. 106.44/m <sup>3</sup> RS. 549303.84                                    |  |  |  |  |  |

Continuation C.O. 659245.91

Banmankhi