

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ind on Acc Bill					
Name of work: Darigapur Bazar					
R.E.D. road to Harigan talu					
Rural road					
Agency - M/S Vinay Construction					
Agreement No - SBD/11/MD3/2019-20					
Agreement Amount					
Date of start - 01/01/20					
Date of Completion - 31/12/20					
Date of measurement					
Date of entry					

1. Excavation of road					
way in Soil with hydraulic excavator					
1 x 30 x 2	x 0.375	x 0.10	=	2.25	
1 x 20 x 2	x 0.375	x 0.10	=	1.50	
					3.75
2. Providing and laying					
stone metal grill					
153mm to 22.6mm					
1 x 30 x 3.85	x 0.025	=	8.66		
1 x 20 x 3.75	x 0.075	=	5.625		
1 x 20 x 3.75	x 0.025	=	5.625		
					19.91

Continuation

Scanned with CamScanner