

N/schedule - Agarpur se Daulatpur Bichhala Brigade
In Dharmawar Block - under military (ste)

Schedule XLV-Form No. 134

Ag No: - 15/SBD/2020-21

DIVISION

पुलिस - 44/2021

SUB-DIVISION

पुलिस - पानथी पुराना

MEASUREMENT BOOK

1138

2nd. on A/C Bill

N/Work: Construction & 5% material
name of road Agarpur se
Daulatpur Bichla to ~~to~~ Bichla
under MMGS (SC)

N/C: - Sri Rajjit Kumar

Ag. no — 15/SRD/2020-21

Date of Commence: - 18/9/2020

Int. dt of Comp - 17/9/2021

Work done

(17) Construction: G.S.B. Gr. I by

providing well graded

material — do — do — 3.10

✓ 5A 30.60 4.05 0.20 = 121.56

Continuation

= 121.56 m³

BF = 121.50M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5	30.00	4.05	0.20	= 121.50 "
	5	30.00	4.05	0.20	= 121.50 "
	2	25.00	4.05	0.20	= 40.50 "
					<u>BF = 405.00M³</u>
					181.28
					A-E
					19.2

2400 A/E Bill

ABSTRACT OF COST

(1/1) PVE Hand working level
mark —————

= 1.00 km (P/5, 2A 1/1)

① 3818 = 52 / km — ₹ 3819 =

(2/2) PVE Hand reference

Pylon —————

= 1.00 km (P/6, 2A 2/2)

② 1746 = 81 / km — ₹ 1747 =

(3/3) Clearing & grubbing zone

Land. —————

= 0.20 Hect (P/6, 2A 3/3)

③ 52970 = 33 / Hect — ₹ 10594 =

Continuation

₹ 16160 =

BF ₹ 16160=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Const of Embth. do - all curbs					
= 1637.10 M ³ (P/6, 24.4/4)					
⑥ 153 = 66/M ³					₹ 251,557=0
(5/5) Const of Sub grade & earthen shoulder					
= 2334.00 M ³ (P/6 & 5/5)					
⑥ 192 = 25/M ³					₹ 460,247=0
(6/6) Paved Concrete S.C. of 1/2" - 2" - 3" - 4" - 5" - 6"					
= 463.50 M ³ (P/7, 24.7/6)					
= 308.26 M ³ (P/9, 24.7/6)					
= 771.76 M ³					
⑥ 1953 = 02/M ³					₹ 15,07,263=0
(7/7) Const of G.S.B. Gr.I. by paved wall. graded material					
- - - - - ⑥ 19					
= 405.00 M ³ (P/6, 24.9/7)					
= 405.00 M ³ (P/9, 24.7/6)					
= 810.00 M ³ @ 2515 = 29/M ³ - ₹ 20,37,385=0					
(8/21) P.V. & Fin. & Typical man holes, Road					
= 2 Nos (P/7, 24.8/21)					
⑥ 10883 = 35/21 - ₹ 21768=0					

Continuation

₹ 42,94,380=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Total. —			BF ₹ 42,94,380/-
(9/27) Advt. 1% KGS Cons (+) ₹					42,94,380/-
(10/28) Advt. 12% GST. (+) ₹					5,15,326/-
(11/29) Advt. Design & Supervision:— (10% of Basic rate)					
(I) Earth = 4031.10 M ³					
@ 3.481/M ³ — ₹					14032/-
(II) Coarse Sand = 777.60 M ³					
@ 21.096/M ³ — ₹					16281/-
(III) GSB. & I = 810.00 M ³					
@ 55.581/M ³ — ₹					45021/-
					₹ 75,334/- - (+) ₹ 75,334/-

₹ 49,27,984/-

Less 0.01% as per below (-) ₹ 493/-

₹ 49,27,491/-

Less for claim payment (-) ₹ 21,43,142/-

Payable Amt - ₹ 27,84,349/-

₹ 18/12/21
SE

₹ 18/12/21
A.R.

₹ 19/12/21
A.R.

Overall Material Statement

(I) Earth - Qty - - - = 4031.10 M³(II) Stone Mchd. Regg. job - - - = 777.60 M³(III) Coarse Sand - - - = 1120.51 M³

₹ 18/12/21
SE

₹ 18/12/21
A.R.