

Schedule XLV From N.134

(MR 3054)

P.W.D.

GOVINDPUR TO NARAYANPUR
VIA TILAKDHARI TOLA

DIVISION

PIRPAINTI

SUB DIVISION

HRDUP NG-03

MEASUREMENT BOOK

400

SHALISH KUMAR SINGH

Certified that this M.B
Containing 100 pages (Machine)
and issued to A.E Pirbhathi.

21/10/2022
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
021 कार्य प्रमंडल कहलगाँव

Schedule XLV Form No. 134

.....DIVISION

.....SUB-DIVISION

MEASUREMENT BOOK - 400

Name of Office.....

Date of first entry.....

Date of last entry.....

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Ist and final A/C Bill

Name of work: Construction of
Road from Govind pur to Narayanpur
Via Tilakdhari tola (Under
MR 3054 Scheme)

N/A: Shailesh Kumar Singh
Vill + P.O + P.S: Udayantnagar
Dist: Bhopur

Agreement No - 06/MBD/2019-2020
MR / Kahalgau / 03

Date of start - 6-1-2020

Date of Comp - 5-10-2020

Actual Date of Comp - 15-11-2020

Date of Entry - 15-11-2020

Measurement

Details of Item

① clearing and grubbing Road
land (By manual means)

including --- do ---

Ch - 0.00 to 2460.00m

$82 \times 30.00 \times 2 \times 1.00 = 4920.00 \text{ m}^2$

Ch - 2582.00 to 4102.00m

$50 \times 30.00 \times 2 \times 1.00 = 3000.00 \text{ m}^2$

$1 \times 20.00 \times 2 \times 1.00 = 40.00 \text{ m}^2$

Total = 7960.00

(Continuation)

= 0.796 Ha

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Logo of Maintenance project					
Logo of project = 2.00 Nos					
Citizen information = 2.00 Nos					
Maintenance Board = 1.00 Nos					
Totals 5.00 Nos					

[Signature]
15-11-2020
JE

[Signature]
15-11-2020
JE

Material statementStone material = 550.00 m³Local Soil = 110.93 m³Stone Screening = 89.09 m³

Bikramn Granulation = 2.53 MT

Bikramn Rof = 5.01 MT

Bikramn Granulation = 47.53 MT

Stone Chip = 683.03 m³

[Signature]
15-11-2020
JE

Abstract of Cost① Clearing and grubbing Road
land (20 annual years)

Qty vide page - 1

0.796 Hec @ 43436.70/Hec Rs 34397.00

② Construction of granular

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Sub-base by providing well
graded material - - - - -

Qty vide page- 5

196.90 m³ @ 1108 = 65 / m³ - B 218293 = 00

③ Water Bound Macadam

With Stone Screening - - - - -

Qty vide page 9

126.56 m³ @ 1711 = 58 / m³ B 216618 = 00

④ WBM Grading III

(By Mechanical means)

Qty vide page- 14

210.14 m³ @ 1592 = 94 / m³ - B 334740 = 00

⑤ providing and applying
primer coat with Bitumen
emulsion (SS) - - - - -

Qty vide page- 15

2825.76 m² @ 42 = 49 / m² - B 120067 = 00

⑥ patch work over WBM

using mix seal surface for

Bituminous - - - - -

Qty vide page- 16

3193.01 m² @ 155 = 86 / m² B 497663 = 00

⑦ providing and applying

tack coat with Bitumen

emulsion - - - - -

(Continuation)

Sch. XLV- Form No. 124

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Qty vide page- 21

18203.51 m² @ 14 = 39 / m² — Rs 261948200

⑧ providing and Laying Semi dense bituminous concrete

Qty vide page- 25

375.02 m³ @ 7727 = 64 / m³ — Rs 28980200

⑨ Construction of sub grade and earthen shoulder —

Qty vide page- 25

1554.00 m² @ 176 = 75 / m² — Rs 274670200

⑩ providing and Laying of a reinforced cement pipe 300mm pipe duct

Qty vide page- 25

45.00 m @ 959 = 27 / m — Rs 43167200

⑪ Kilometer Stone

Qty vide page- 25

5.00 Nos 1871 = 0 / No — Rs 9355200

⑫ 200 mm Stone

Qty vide page- 25

16.00 Nos @ 556 = 67 / No — Rs 8907200

⑬ Direction and place identification sign

Qty vide page- 26

11.52 m² @ 12088 = 18 / m² — Rs 139256200

⑭ providing and fixing — reinforcement

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
reflectoris ed traffic sign					
(i) 600 mm equilateral and triangle					
Qty vide page-26					
32.00 No @ 3456 = 89 / No — Rs 110620 = 00					
(ii) 600 mm Circular					
Qty vide page-26					
2.00 No @ 3556 = 24 / No — Rs 7112 = 00					
(iii) 600 mm x 450 mm rectangular					
Qty vide page-26					
8.00 No @ 3427 = 12 / No — Rs 27417 = 00					
(15) Boundary pillar / Guard post					
Qty vide page-26					
16.00 No @ 498 = 31 / No — Rs 7973 = 00					
(16) planting of trees by Road side					
Qty vide page-26					
150.00 No @ 799 = 08 / No — Rs 119862 = 00					
(17) Road marking with hot applied thermoplastic compound					
Qty vide page-26					
796.00 m ² @ 735 = 40 / m ² — Rs 585378 = 00					
(18) providing and fixing Logo of Maintenance project					

(Continuation)

