

Khushiyal sthan to Uttar Tola Jodhan Bigha
Nakhar pars.

Under MNUSY NDB BRKS

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Shekhopur Sarai

SUB-DIVISION

MB No -1358

Measurement Book

Agg No - 02 (SBD) / 2020-21

Agency :- Krishak Nigam Pvt. Ltd.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Const ⁿ of Road					
and CD Work for Khushiyal					
Asthan to Uttar Tola Tadhan					
Bigha Nahar Pan in Sheikh-					
pura Block Under MMGSY (NDB)					
Agency: Krishabh Nirman (Pvt) Ltd					
At- Road No-3, Sanjay Gandhi Nagar					
Kankar Bagh, Patna					
Package No - MMGSY-NDB-BRRP-120 - Sheikh					
Agreement No - 02 (SBD) / 2020-21					
Agreement Value					
Const ⁿ Cost = Rs 5237502.00					
Maine Cost = Rs 120932.00					
Total = Rs. 5358434.00					
Date of Commencement: 20.08.2020					
Date of Completion: 19.08.2021					
Date of Measurement: 9.02.2021					
Date of Entry: 10.02.2021					
Continuation					

5
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P. Rs. 89535.00					
(6/7) CSB gr-I item 8/7 VTMB					
P/3 - 75.05 m ³ @ Rs. 1466.88					
= Rs. 110089.00					
(7/8) WBM gr. II item 9/8 VTMB					
P/3 - 72.85 m ³ @ Rs. 1568.26					
= Rs. 114299.00					
(8/9) C.C. Pavement M30 item 10/9 VTMB					
P/3 - 422.40 m ² @ Rs. 7130.78					
= Rs. 3012041.00					
(9/14) MMGSV informatory sign Board item 11/14 VTMB					
P/2 - 01 m ² @ Rs. 9873.31					
= Rs. 9873.00					
(10/16) Color information Board item 9/16 VTMB					
P/2 - 01 m ² @ Rs. 9873.31					
= Rs. 9873.00					
(17/23) Cable duct across the road item 11/23 VTMB					
P/4 - 30.0 m @ Rs. 886.24					
= Rs. 26587.00					
Total Rs. 3372297.00					
Cardp 17/12/24					

10.2.2024
J.E. Sheldhoke
Sonna

Continuation