

2nd on A/c Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Conte of ar
	No.	L.	B.	D.	
Name of work - SH-71 Conyok, Shekhpura to Durgapur					
Agreement No - RWD Nawada/33MM/54/S&D/2020-					
Agency - Sri Bixendra Kumar A7 - Barah Ghugkuni Nawada					
Date of Commencement - 7/3/2020					
Date of Completion - 6/12/2020					
ABSTRACT OF COST					
1) (i) Const of safe Benchmark - do -					
Qty wide TMB. P = 8					
0.735 km @ Rs 228.88/Km — Rs 4978.00					
(ii) Const of safe Pillar/Burja - do -					
Qty wide TMB. P = 8					
0.735 km @ Rs 1528.39/Km — Rs 1123.00					
2) clearing and grubbing Road land -					
Qty wide TMB. P = 8					
0.367 Hect @ Rs 94977.70/Hect — Rs 34857.00					
3) Const of Embankment with material obtained from road cutting -					
Qty wide TMB. P = 8					
38.25 m ³ @ Rs 49.81/m ³ — Rs 1905.00					

Continuation

23
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26) Painting two coats on new concrete surface — do —					
Qty	vide	TMD.	P=16		
44.64 m ²	@ Rs = 94.45/m ²				Rs = 4216.00
27) (i) Retro-Reflective traffic signs					
(i) P/F 600 mm equilateral triangle					
Qty	vide	TMB	P=16		
3.00 Nos	@ Rs = 3518.89/Each				Rs = 10556.00
ii) P/F 600 mm x 450 mm rectangular					
Qty	vide	TMB	P=17		
1.00 Nos	@ Rs = 34688.07/Each				Rs = 4688.00
28) Road marking with HATC with glass beads on PCC surface — do —					
Qty	vide	TMD	P=17		
147.00 m ²	@ Rs = 1639.00/m ²				Rs = 240933.00
					Rs = 4247907.00
					Total Rs = 4247907.00
Add - 12% G.S.T + 1% L.C					Rs = 552228.00
					Rs = 4800135.00
Less - 10% as per Agreement					Rs = 480014.00
					Rs = 4320121.00
Less previous Bill vide TMB, P=13(-)A					Rs = 3599919.00
Net payable Amount					Rs = 720202.00

Continuation

Armas
21/01/21
J.E