

MMSY.

11/10/21

MMSY:- Const of Road From. Maikain chat
to Tirasi talu.

Schedule XLV-Form No. 134

Agreement No. 361 SBD/2020-21.

Agreement Rate 917/20

Agreement Value - 82,17,960 = 80

DIVISION

SUB-DIVISION

536

917/20.

MEASUREMENT BOOK

M/S RPS Construction.

ABSTRACT

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/F Benchmark pillar — B/D					
2 NOS. vide TMB P- 1/1					
② P/F Reference pillar — B/D					
4 NOS vide TMB P- 1/2					
③ cleaning and Grubbing road land — B/D					
0.77 Hec vide TMB P- 1/3					

④ Const ⁿ of Embankment with approved material lead up to 100m — B/D					
507.824 m ³ vide TMB P- 1/2 (2)					
⑤ Const ⁿ of Embankment with approved material lead up to 1000m — B/D					
432.597 m ³ vide TMB P- 1/2 (2)					
⑥ Const ⁿ of Sub grade and Barren shoulder — B/D do —					
do do up to					

Continuation

13-137712=69

197598=69

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1855.37 m ³ vide TMB P-8/1					
459.16 m ³				P-7/3	
2314.53 m ³ @ 176=58/m ³ — AS					408699=70
(7) providing and laying					
spreading compacting					
GSA-GMD water well					
graded material — O/D					
723.04 m ³ vide TMB — P 8/2					
@ 2575=46/m ³ — AS					1862057=58 1645157=58
(8) P/R/A logs of MNG&Y					
and Informatory					
sign board — O/D					
3115 vide TMB P-7/4+5					
@ 9327=58/m ³ — AS					27982=74
(9) B/N in excavation for					
found ⁿ of structures					
— O/D					
46.98 m ³ vide TMB — P — 2/1					
@ 269=32/m ³ — AS					12652=65
(10) providing PCC (1:2.5:5)					
M15 as levelling conc					
— O/D					
8.55 m ³ vide TMB — P 2/2					
@ 5112=33/m ³ — AS					43710=42
(11) plain PCC in substructure					
Complete as per — O/D					

Continuation

AS 2275915=78
2552701=78

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
40.311 m ³ vide TMB - P - 3/3					
5.184 m ³				P - 3/2	
45.495 m ³ @ 5853 = 73/m ³					266324.54
(12) P/A/R R.C.C. NP-3					
flume pipe — P/D					
22.5 m vide TMB - P - 3/1					
@ 1041 = 94/m					23443.65
(13) painting of parapet					
Wall with two coats					
— P/D					
37.44 m ³ vide TMB - P - 4/1					
@ 9749/m ²					3638.99

2569322.76
2846108.76

Material Sag-ke — 2569323.00
2846109.00
Net payable Amount Rs 2569323.00
2846109.00

15/12/2021
JE

15/12/2021
JE

Material Statement

P/D — 3254.95 m³

Stone Aggr — 433.8 @ 516 = 42

173.52 m³ @ 411.33

20.48 m³ @ 441.08

18.42 m³ @ 550.85

9.23 m³ @ 614.17

Screening Mat — 280.28 @ 185.94

C/Sand — 24.57 @ 150.80

Continuation

Cement — 17.36 MT

15/12/2021
JE

15/12/2021
JE