

RCD Road to Dharmeli

Schedule LV Form No. 134 (MMHSY-SC)

DIVISION

Dagadi

SUB-DIVISION

Kadwa

Measurement Book

1533

Mega Byte PDF - Mergat Khair
Agreement - No. 118 SBD 2020-21

1st On A/c Bill

2

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Name of Work:	Construction and Maintenance of					
	Road	RCD Road to Dharmeli				
	Under	MMASy (SC)				
Name of Agency:	118 SBD/2020-21					
	Mega Btcl, chundipatti, Bara					
	Bazar, Isatihar					
No of Agreement:-	118 SBD/2020-21					
Date of Started:-	07-08-2020					
Date of Completion:-	06-05-2021					
Actual Date of Completion:-	In Progress					
Date of Measurement:-	0-0-00					
Work Done Measurement						

(1/1) Providing & Fixing of Working

benchmark -- as per technical

Specification:

Total Qty = 1.00 No.

(2/1) Providing & Fixing of Reference

pillars -- as per technical

Specification:

Total Qty = 2.00 No

(3/2) Clearing and grubbing road

Land -- as per tech. Specification:

2 x 492.00 x 3.500 M = 3444.00 M²

= 0.344 Hect.

(4/1) Providing and fixing of typical

MMASy masonry Spig band

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
		B/C	R ₁	425023 = 00
(8/2) Providing and Laying Rec Pipe NB ₃				
for Culvert -- as per tech. Specification				
Vide MB-1533 Page-4				
Item (8/2) Total Qty = 15.60 M ³				
@ 3707 = 32/M				55616 = 00
(9/3) Construction of embankment				
with -- as per technical Specification				
Vide MB-1533 Page-4				
Item (9/3) Total Qty = 174.15 M ³				
@ 185.69/M ³				123462 = 00
(10/5) Construction of GSB by providing				
Well -- as per technical Specification				
Vide MB-1533 Page-4 & 5				
Item (10/5) Total Qty = 174.15 M ³				
@ 2797.69/M ³				487218 = 00
(11/6) Providing Laying Spreading				
and Compacting -- as per technical Specification				
Vide MB-1533 Page-5 & 6				
Item (11/6) Total Qty = 1145.83 M ³				
@ 3458.93/M ³				504416 = 00
Total R ₁				1595729 = 00
Less 2.07% as per Agreement				33032 = 00
Total R ₂				1562697 = 00
GST 12/14 LCC 12				20315 = 00
Total				1765848 = 00

Continuation

11/02/2021
JB

Witnessed,

कार्यपालक अभियन्ता,
ग्राम कार्य विभाग, कार्य प्रमंडल,
चारसोई, (कटिहार)