

2nd and Last Bill of Construction work

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: -	L062 Narayampur Primary				
School to	Inamatpur Simra.				
Agency: -	Rakesh Kumar				
	Damuchak (Muz)				
Agg. No: -	64 SBD/2020-21				
Agg. Value: -	₹ 106464.69 =				
Date of start: -	24.09.2020				
Date of completion: -	23.09.2021				
Actual date of completion: -	17.02.2021				
Date of Measurement: -	17.02.2021				
	<u>Work done</u>				

①
13 E/W in excavations in fourth
- do - do - all complete jobs

$$4 \times 7.0 \text{ M} \times 0.75 \text{ M} \times 0.60 \text{ M} = 11.76 \text{ M}^3$$

②
30 Providing and Laying 1st class
bedding for pipe.

$$4 \times 7.0 \text{ M} \times 0.30 \text{ M} \times 0.25 \text{ M} = 2.10 \text{ M}^3$$

$$4 \times 3 \times 2.50 \text{ M} = 30.00 \text{ M}$$

③
33 Providing and Laying 200mm
dia N/A H.P

$$4 \times 3 \times 2.50 \text{ M} = 30.00 \text{ M}$$

④
18 Providing and Laying PCC M20
- do - do - all complete jobs

$$2 \times 6.20 \text{ M} \times 0.40 \text{ M} \times 0.075 \text{ M} = 0.34$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R, 67	38142=00
<u>(41)</u> 41 frontling and fixing 600 mm X 450 mm rectangular bolts					
Qty vide T. HB P(22) = 2 Nos					
@ R, 4575 = 16 each - 5					9150=0
<u>(42)</u> 42 Providing and Laying knot applying thermoplastic paint					
Qty vide T. HB P(22) = 267.00 M ²					
@ R, 721=95 / M ² → 5					192761=0
<u>(43)</u> 44 Providing and Laying planting of trees and maintenance					
Qty vide T. HB P(22) = 11 Nos					

@ R, 844 = 59 each →				R, 9290=0
				R, 6999843=0
Add Labour Cess @ 1% +				R, 699983=0
GST @ 12% +				R, 839921=0
SF @ 10% +				R, 126147=00
				R, 8035404=00
Less 12.93% as per Agreement @				1038978=00
				6996426=0
Less previous payment vide T. HB P(15) @				5119018=0
				R, 1876808=0
Work has been completed as per Specification				
C/S				
18.2.2021				
17.02.2021				
17.2.2021				
A.E				